
## BARREL MU STATUS REPORT To LHCC Referees Nov.26th 02

fgasparini

Construction status
Electronics
Installation plan
RPC (introduction)


#### DT Chamber Production (18DT/site/year)



Integral of produced chambers /quarter. Q4-02 is the value at nov/ 15/02

Extrap. End 2002


CIEMAT only is working at  $18 \sim /20$  ch./year since beg. 02 Aachen and LNL reached this figure in mid 02



Integral of produced chambers /quarter. Q4-02 is the value at nov/ 15/02


Extrap. End 2002

#### MB2 Chamber Production at CIEMAT (18DT/year)



Integral of produced chambers /quarter. Q4-02 is the value at nov/ 15/02

Extrap. End 2002



Integral of produced chambers /quarter. Q4-02 is the value at nov/ 15/02

+ Extrap. End 2002

#### Glossary:

SL: a unit of four layers fully equipped, tested and working

Chamber: 3 SL plus HC ready to be glued / glued

Complete chamber +RPC pads + gas & cooling pipes & manifold + HV/LV cables

Installable chamber: + measured + **RPC** available

Туре	chambers now / end 02	complete	at CERN
MB1 MB2 MB3	12 / 17 20 / 24 15 / 19	 	4 / 12 19 / 19 5 / 5 (15 mid Jan)
total	47 / 60 (max)		28/36 (46 mid Jan)
MB4	first assembly of a MB4 SL march 03		

The three sites are producing at the rate of  $18 \sim 20$  chs./ year

First installation test (MB2) done in August 02,test of installation of 1 MB1 and 1 MB3 in sector 5 (no RPC) going on this week,installation with RPC in Jan.2003

Dubna: plates for 93 chambers by end 2002

Protvino:40 ch to Aachen,40 to CIEMAT,33 to LNL >> 113 ch/end 02

A buffer of  $6 \sim 8$  months in Dubna and of 12 months in Protvino

Honeycomb: second preserie (less than 2 mm bending) accepted,next delivery

to CIEMAT expected these days, full lot by April 03!

HVB/HVC: 50% done in Beijing

FEB and ancillary : > 75% done (95% for the FEB)

#### PARTS FOR CHAMBER COMPLETION AT ISR:


RPC pads: available in the labs. and at ISR

Gas and cooling pipes and manifolds :available by end 2002


HV cables: available for the 72 ch. of March 2003 ~ in March 2003 (to be done in Padova)

for 30 chambers more ~ in May from IHEP

#### Delivered Cathodes as Number of SuperLayers




#### **SCHEMATIC OF A MINICRATE**




Samples of all the boards (ROB,TRB,SB and CB) for the assembly of the First complete Minicrate (a MB1 type) will be available in Padova during December. Test will begin in January 03. Boards for the assembly of two Minicrates will be available in Feb. March in view of the test beam of May.

We are launching the tenders of SB and CB (one per MC) before end of November 02

We expect to have boards of all types available for  $\sim 40$  MC by Sept. 2003 to begin the mass assembly.



#### **Barrel Muon Installation**





Installation



Cabling

# **OLD**


# **Chamber Installation Scenario**

- Installation crew of 4 technicians from home Institutions plus crane operators
- Installation rate of one chamber/day at start-up plateau at 8 chambers/week
- One wheel (10 Sectors) = 42 Chambers in 5 weeks
- > YB 0 YB-1, Sectors 8-9 September-December 2003
- ➤ YB+2 January-February 2004
- YB-2 Sectors 8-9 March 2004 Alignment/Magnet Test
- > YB+1 September 2004 YB-1 November 2004
- ➤ YB -1 YB -2 April-June 2005
- 10 Sectors (40 Chambers) are installed in UX5 starting September 2005 (~10 weeks to complete).



### **BMU Installation Scenario**

- Realistic estimate => 12 Sectors installed in 2003
- DT chambers are sector specific
   => Fix Installation sequence
- Minicrates are on the critical path
   Assume late arrival
- Install chambers without minicrates in accessible sectors:
  - YB 0 Sectors 8 => 12
  - YB+2 Sectors 8 => 12
  - YB-1 Sectors 8+9
  - Less demanding for Torino site



**Continued in next slide** 

- Install chambers without minicrates in YB+1 8=>12 and with minicrates on YB 0 2 => 6 January February 2004
- Equip Sectors 8 => 12 YB0, YB+2, YB+1, Sectors 8+9 of YB-1 with minicrates as they become available (~ 2 ....weeks March 04)
- Continue installation of complete chambers:
- > YB-2 Sectors 8-9 March 2004
- > sectors 2=>6 of YB+1,YB+2 September 2004
- begin YB-1 November 2004
- > YB -1 YB -2 April-June 2005 (57 Chambers)


#### Chambers & Minicrates and "NEW" installation schedule

#### It is assumed Minicrates will be late:

- 50 chambers will be installed during 2003 without Minicrates (Sectors 8 to 12 on YB0 & YB+2 and Sec.8-9 on YB-1)
- In Jan-Feb 2004, 21 chambers installed without MC's in YB+1 and 21 chamber with MC's in YB 0
- In March 2004 installation of MC's on chambers previously installed without them
- From March 2004 installation continues with chambers equipped with MC's
- ⇒ The consequence is we need to have assembled
- · 21 MC's by January 2004
- · +79 in March
- · +150 June 2005

#### Possible if:

⇒ First MC October 2003 @ 12 MC's per month



Possible if :⇒ First MC October 2003 @ 12 MC's per month

The number of installed chambers stops at 210 because the last 40 chambers must be installed in the cavern from July 05 to March 06

#### To speed up the assembly: take into account availability of Boards:

#### **RO** assembly

- Done by a company in Spain: mechanical parts, RO boards, link board, LV connections, CCB+SB, RO bus (+cables under RO boards)
- Full RO test at Ciemat
- Shipment to Italy

#### **Trigger assembly**

- Done in Italy: TRB, related cabling
- Full test: trigger and RO
- Shipment to CERN

- ⇒CCB is not going to be ready probably until mid 2003 due
- ⇒ to QPLL production schedule

# Barrel RPC CMS MoU

(not viable because of delayed schedule)

#### CHINA PU

RB1 mechanics assembly and test (120 ch)

**BULGARIA SOFIA** 

RB2,3 and 4 mechanics (360 ch.) RB3 ass.&test (70 ch)

**ITALY BA+PV** 

all the gaps + electronics assembly (at GT) and test of 240 ch.

# Barrel RPC modified (in principle acceptable by INFN)

\* After the MoU the design of RB3 was changed by splitting the chambers in two

#### **CHINA PU**

RB1 mechanics
24 RB1 ass.&tested in Bari (supported by INFN)
(96 assembled and tested in Italy at charge of INFN)

#### **BULGARIA SO\***

RB2,3 and 4 mechanics 44 ch ass.tested in Bari (supp. by INFN) 76 ch ass.&tested in Sofia


#### ITALY BA+NA+PV

all gaps + electronics ass.&test of 240+96 (RB1) ch.


(two ass. factories in Italy: GT and new one)

# RPC Chambers to be installed at the end 2003 (1st installation)





## RPC Chambers to be installed at the beginning 2004 (2<sup>nd</sup> installation)



RPC assembly in 2003

#### 24 RB1 e 24 RB3 already assembled in Bari

