


BMU Installation

CMS week,
Integration Meeting
CERN March 16th 2005

A. Benvenuti
INFN Bologna


YB2+Status

CMS week
December 04



Mc Type	Installed	Missing	Total
MB1	5	5	10
MB2	2	8	10
MB3	2	8	10
MB4/4	0	2	2
MB4/10	0	2	2
Total	9	25	34

YB+2 Status



● DT with Minicrate

- - Not Installed

..... Not Ready

Missing MB2 in S5 has been installed.

Damaged RPC on MB4/4 to be replaced.

Torino MB4 done

● MininiCrate at ISR

● MiniCrate Ready

March 29, 2005

YB+2 MiniCrate Installation Status

- 24 (out of 34) MC have been installed, ~5+9 have been tested, connectors completed on 9
- 5 MC(3MB3, 2MB4/10) arrived on March 13th at the ISR and will be installed this week. This completes the top part of YB+2
- Still missing 4MB3 and 1 MB2 MCs to be installed first week in April
- Functionality test will start again Thursday for one week. Soldering PADC connectors, connection to the cooling manifold et cetera will proceed in parallel as much as possible
- Test of the cooling circuit with gas and water is the last item before we can start chamber commissioning (prerequisite to cabling)
- Still to do: tide up cabling, complete LV and HV connections, adjust chamber position (z), mount flex rails, radial trays


YB+1 Installation Schedule (Revised)

- The first phase of YB+1 installation comprises 34 chambers: 2 feet chambers can be installed only during the cabling operation, 6 MB4 Torino chambers are late and are installed separately
- The preferred installation sequence (Massimo):


5MB2 Bottom, 2MB4/10, 5MB1 Top, 4MB3, 5MB2, 5MB3 Bottom, 5MB1 and the MB3, 2MB4/4 chimney

Minimizes the cradle configuration operations, danger to the bottom MB1s and takes into account the delay in the MB3 chimney production

- The planned installation period: 11/04 to 06/05 must be postponed to **the end of May** to take into account the MC production rate (**12/month**) and that at least 12 chambers must be ready before we start installation



Magnet test: v34.1 schedule draft 2



Conflicts with YB+0 installation, YB+1 cabling and YB- installation.


Access to YB- wheels needed for ancillary work: MB1 supports, holes.. ~2 weeks/wheel

SX5 configuration up to swiveling

(Austin CTF 11/03/05)

+z end

-z end



Magnet swiveling June to mid August.

allows for parallel work on coil, HB+, HB-, YE-1, YE+1, +end YB (muon barrel)
in this way we hope to recover the recently accumulated delay

ME/HE slice test cables can run across +z alcove, but not -z alcove

HB+ insertion requires rearranging YE+, YB+




ECAL in magnet test



Install SMs in 6 o'clock position: 1 or 2?

How is the Tracker then installed?

HB cradle with cage cradle



Cage (both halves)



Delivery of insertion
tool May 2005

Need HF-raisers and
HB cradle

Installation/cabling Scheduling Conflicts

Cosmic Challenge/Magnet Test preparations interfere with BMU installation and cabling:

- moving HB+ from Alcove requires rearranging (closing) YB, YE
- insertion of ECAL modules requires support structure in front of YB0 this interferes with chamber installation and cabling
- Tracker insertion requires support structures at both ends YB0. It interferes with YB- S10/11 installation
- Access to YB- is needed for ancillary work: mounting MB1 supports, support plates drilling holes et cetera. An appropriate window must be established in the schedule
- We should include in the schedule the time required to set-up and cable the MABs for sectors 10/11 and photogrammetry if needed