



BMU Cables



Status of MB and RB cables starting from detector

CMS week - TB – 21.06.2005

Fabio Montecassiano
INFN PD @ EP/CMM



Contents



- Status of procurement
- Status of cutting lengths
- Cabling & cooling of racks
- LinkBoard VME crate proposal
- Cables' support inside rack
- Conclusion



Procurement for cables starting from detector - 1/2



- **HV cables (12%)**
 - > **MB (6%)** Fully procured and delivered at CERN.
 - > **RB (6%)** Fully procured and delivered at CPE (IT).
- **LV cables (8%).**
 - > **MB (4.5%)** Fully procured and delivered at CERN.
 - > **RB (3.5%)** Fully procured and delivered at CPE (IT).
- **Optical Fibers (8%)**
 - > **MB (8%)** Ready to be cut at UNIFIBRE (IT).
 - > **RB (0%)** *None.*
- **Signal cables (71%)**
 - > **MB (21%)** Fully procured and delivered at CERN.
 - > **RB (50%)** All except TRIGGER cable (43%) was fully procured and delivered at CPE (IT).

The RPC's TRIGGER cable is under a Cern tender.

Today we have enough q.ty for 2 sectors from NOVACAVI; further 12 Km needed to complete one wheel was ordered from NOVACAVI.

The remaining 60Km will be from the tender's winner.

Its final connector has been chose at beginning of June.

All connectors are now defined.

All the procured cables has been tested and accepted by TIS and can be installed inside UXC55.



Procurement for cables starting from detector - 2/2



Cable name	Supplier	Respons. person	% length	TIS (fire tests)	Order status (full prod.)	Delivering time		Manufacture time (working weeks) ³		
						sect test	full prod.	First 2 sectors	1 wheel	5 wheels
MB.LV.mc	NOVACAVI	Willmott	2.3	accepted	delivered	delivered	delivered	2 W @ ISR / CIEMAT	2 W @ ISR / CIEMAT	7 W @ ISR / CIEMAT
MB.LV.fe	INTERCOND	Pegoraro	2.3	accepted	delivered	delivered	delivered	1 W @ ISR / IHEP	3 W @ ISR / IHEP	12 W @ ISR / IHEP
MB.HV	KERPEN	Borsato	6	accepted	delivered	delivered	delivered	done	done	done
MB.OF.ttc-mc	UNIFIBRE	Bellato	4	accepted	available ²⁾	available @ UNIFIBRE		3 W @ UNIFIBRE	3 W @ UNIFIBRE	3 W @ UNIFIBRE
MB.OF.sc	UNIFIBRE	Bellato	4	accepted	pre-ordered ²⁾	available @ UNIFIBRE		3 W @ UNIFIBRE	3 W @ UNIFIBRE	3 W @ UNIFIBRE
MB.CA.sc	CERN STORE	Bellato	1.5	accepted	delivered	delivered		1 W @ ISR / IHEP	2 W @ ISR / IHEP	4 W @ ISR / IHEP
MB.MCA.veto	NOVACAVI	Bellato	4	accepted	delivered	delivered	delivered	1 W @ ISR / IHEP	3 W @ ISR / IHEP	12 W @ ISR / IHEP
MB.CA.tr	DAETWYLER	Odorici	7.8	accepted	delivered	delivered		5 W @ DAETWYLER	6-8 W @ DAETWYLER	6-8 W @ DAETWYLER
MB.CA.ro			7.8	accepted						
RB.LV.fe-8	NOVACAVI	Ranieri	2.8	accepted	delivered	delivered	delivered	3 w @ CPE	3 w @ CPE	5 w @ CPE
RB.LV.fe-12	NOVACAVI	Ranieri	0.5							
RB.HV	NOVACAVI	Ranieri	6	accepted	delivered	delivered	delivered	3 w @ CPE	3 w @ CPE	5 w @ CPE
RB.CA.sgn ¹	NOVACAVI	Piccolo	43	accepted but ¹	CERN tender	delivered	see ¹	3 w @ CPE	3 w @ ?	6 w @ ?
RB.CA.dcs-6	NOVACAVI	Piccolo	3.2	accepted	delivered	delivered	delivered	3 w @ CPE	4w @ CPE	6 w @ CPE
RB.CA.dcs-9			0.6	accepted	delivered	delivered	delivered			
RB.MCA.t-sens			3.2	accepted	delivered	delivered	delivered			

WORST CASES		RB.CA.sgn	5 w (DT tr-ro cables)	8 w (DT tr-ro cables)	12 w (DT LV fe & veto)
-------------	--	-----------	--------------------------	--------------------------	---------------------------

REMARKS

- 1) Procurement of the RPC's trigger cables (RB.CA.sgn) is under a CERN TENDER. The q.ty needed for 1 wheel was ordered. It will be discussed by D. Piccolo Thu. June 23.
- 2) DT fibers need cutting lengths to be ordered. MB.OF.sc was pre-ordered to get BLUE color - now is ready to be cut.
- 3) Format is: nr. of **WEEKS @ WHERE / WHOM**

for updates see: http://cern.ch/montecas/pub_doc/CABLES/UXC-status-short.pdf



Cutting lengths for cables starting from detector - General 1



- A cutting length of each cable is composed by 3 parts
 - Radial length
 - Peripheral length.
 - Length inside the rack or feet patch panel, depending where the cable ends.


which are developed independently and composed in order to obtain the total length of each cable, by means of an semi automated excel worksheet.

Connector		Services description			Length components								Total length	SOURCE	STATUS	PROPOSED				USED				
Dbase / W / L / S	granularity Conn Imp	Chamber type	Extrac side	Services side	Radial Cables-Tray			Periph Path*	Rack/Foot			Connect. inside	length [mm]	Sec	Sec	CUT Length [m] Δ_{total}				LABEL	LABEL	[m]		
					Rad.	C-Tray	Δ		(+CT-extra)	to cross	extra-length					inside	min	max	Chosen				[cm]	
MB/ 2 / 1 / 10	A		P	ZpL	2820	-80	300	14776	0	1200	1520	40	20576	Sec	Sec	20	21	21	42.4	MB.CA.tr	21	MB.CA.tr	21	21
MB/ 2 / 1 / 10	B		P	ZpL	2820	-80	300	14776	0	1200	1520	40	20576	Sec	Sec	20	21	21	42.4	MB.CA.tr	21	MB.CA.tr	21	21
MB/ 2 / 2 / 10	A		P	ZpL	1900	280	300	14776	0	1200	1520	40	20016	Sec	Sec	20	21	20	-1.6	MB.CA.tr	20	MB.CA.tr	20	20
MB/ 2 / 2 / 10	B		P	ZpL	1900	280	300	14776	0	1200	1520	40	20016	Sec	Sec	20	21	20	-1.6	MB.CA.tr	20	MB.CA.tr	20	20

....

In this way is possible to avoid the detailed study of each cable by using of all defined symmetries.


- Due to the few space available for storing extra lengths, we have to be very precise in defining lengths. We fixed extra safety length to 1.5 m, so we expect about 3Km-5Km/wheel) to be stored for the about 2K cables/wheel.



Cutting lengths for cables starting from detector - General 2



Process flow in making MB and RB cutting lengths



Legenda

DD: D. Dattola (INFN TO @ CERN)

FM: F. Montecassiano (INFN PD @ CERN)

MR: M. Rampazzo (INFN PD)

LR: L. Roscilli (INFN NA)




Cutting lengths for cables starting from detector - RADIAL 1



Radial layout & lengths (Montecassiano, Roscilli)

It's the length which begins from the connector inside the detector or on the iron face and ends to the MB3's iron corner.

For all 5 wheels there are only **4 type of sectors**, depending on the extraction side of the chambers (Z plus or Z minus) and the relative position of services (Left or Right).



i.e. YB+2 - S10 is a Z plus - Left services (**ZpL**).

STATUS:

The radial lengths for positive extracted chambers (YB+2, YB+1 and half YB0) are already defined for layer 1, 2 and 3. Layer 4 (MB4) is not completed because it depend from position of LV patch connectors, which are under working.

In order to avoid to wait for this missing information, in agreement with Domenico, I'm going to use estimates for the lengths of MB4's minicrate LV cables.

The others MB4's minicrate cables are under working by Lorenzo.

The 2 layouts for negative extracted chambers (YB-1, YB-2 and half YB0) are under development.




Cutting lengths for cables starting from detector - RADIAL 2



Radial layout & lengths (Dattola, Montecassiano)

- The copper slow control (MB.CA.sc) is a daisy-chain among the DT of 2 adjacent sectors (see picture). There are 44 short cables per wheel. >
- The MB4 (external layer) of each sector is connected to the conversion electronic (485->fibres) inside towers. There are 12 long cables per wheel.
- Domenico and Vincenzo are taking real measurements on the face of YB+2 for the short cable. The aim is to find an 'almost permanent' routing valid for all sectors of YB+2 and YB+1.
- This study is urgent because these cables are to be manufactured by IHEP at ISR



MB.CA.sc routing on YB+2 -S10 and S11



Cutting lengths for cables starting from detector - Peripheral 1




Peripheral layout (Montecassiano)


It's the length from the MB3's iron corner up to the rack or feet patch panel, on the periphery.

STATUS

Logical schemas defining the routing was released for all cables families



MB & RB HV




MB & RB LV




Cutting lengths for cables starting from detector - Peripheral 2




Peripheral layout (Montecassiano)




RB tr & dcs



RB t-sensing



MB sc fibres



MB tr, ro, sc, veto, ttc fibres

DT's TR, RO & sc cables

Peripheral cross-sect per 1 sector	
MB.CA.tr	8-10 cables, 5.5 cm ²
MB.CA.ro	8-10 cables, 5.5 cm ²
MB.CA.sc	1 cable, 0.3 cm ²
MB.MCA.veto	1 cable, 0.3 cm ²
Worst total	18-22 cables, 13 cm²
MB.OF.ttc-mc	4-5 fibres, 0.5 cm ²
MB.OF.sc	4-5 fibres, 0.3 cm ²
Worst total	8-10 fibres, 1 cm²

PACKING FACTOR IS TO BE ADDED !

ITEMS NOT COVERED HERE and REMARKS

- All tr-ro-sc cables and fibres going to Foot PP and USC55, i.e.
 - MB.CA.tr-ctd_ux- daisy-chain for HV A897 modules
 - MB.CA.tr-ctd_ux- daisy-chain for LV crates
 -

Furthermore

- All cables go to the front of the SEC. COL. crate !
- MB.MCA.veto is a multi-cable. It will be split entering in the radial tray.
- Optical fibre will be radial and removable, protected by a corrugated divisible tube.
- The MB4/9 and MB4/11 chambers have to wait the lay of cables to be put inside feet. In particular, for Foot S11, there are also the ~86*7 cables (~ 100 cm²) for the LBoard crate serving sector 10. The agreement for the HO an Alignment cables is that they will be installed in front of each foot without enter inside.



Cutting lengths for cables starting from detector - Peripheral 3



Peripheral lengths (Dattola, Montecassiano, Rampazzo)

- In order to calculate the cutting lengths the peripheral layout has to be transformed in real paths by mechanical studies.
- We also made real measurement to get missing info.

STATUS

- Almost all paths around the wheel serving the higher sectors (from S1 to S6 and partially S7) are '**ready**' for both **YB+2** and **YB+1**. They can be extended to **YB-2** and **YB-1** with minor modifications.
- The feet area is critical.


YB+2:

S10 & S11 was released.

Sectors 7,8,9,12 are under working now.

YB+1:

It's needed some minor modification in order to use the work done for YB+2



MB tr, ro, sc, veto, fibres





Cutting lengths for cables starting from detector - Racks 2



LinkBoard VME crate proposal

- The picture shows the last proposal about the Link Board crate from the RPC group. The new proposed depth is 420mm, 80 mm less than the others 'small' crates'.
- The open question is how this small crate will affect the cooling of the others crates inside the same rack, in particular for the CAEN A877 HV DT modules.
- The RPC group is requesting to the DT group and in particular to Enrico & Paolo (as the DT HV experts) and Carlos (as the electronics coordinator) an evaluation and hopefully an approval to this new proposal.
- A mailing exchange is running about this subject.






Cutting lengths for cables starting from detector - Racks 3



Cables' support inside rack (Montecassiano, Rampazzo)

- This support is designed to work with (almost) all crates.
- It can be put in front of an HEAT EXCH. with minor work.
- There are 3 production drawings derived from the same design
 - 2U - DT's TR support (see pictures)
10 pieces - only DT
 - 2U - LV crates (as pictures without piece nr.5)
60 pieces DT
20+10 pieces RPC (ITALY+POLAND)
 - 1U (as the picture, 1U, without piece nr. 5)
about 15-20 pieces for ALIGNMENT (?)
60pieces for RPC Poland (LinkBoard crate)
- Looking for a firm in order to produce the needed q.ty.
How to pay these ?





Cutting lengths for cables starting from detector - Racks 4




Racks lengths (Montecassiano)

- It's the length inside the rack up to the far connector inside the specific crate.
- I have frozen the position of crates for which the cables cutting lengths has released.

U	DT & RPC TRIGGER RACK - X2J22	DP	1330 [W]
2	DT TR/O TTC extra lengths' box	100	
3	Power supply for rack		
4	Rack cooling and monitor		
6	RPC LinkBoard	11	180
3	D actually is 285mm (aligned to previous #1) Alignment: Endcap + Link		10
1	Distributor of cables IU		
9	DT TR/O Sec. Col.	7 7 4 2 4	500
2	Distributor of cables on a 2U or 1U		
1	D actually is 285mm (aligned to previous #1) DT TR/O Sec. Col.		
9	DT TR/O Sec. Col.	7 7 4 2 4	500
2	Distributor of cables on a 2U or 1U		
1	D actually is 285mm (aligned to previous #1) RPC TR/O Sec. Col.		
6	RPC LinkBoard	10	180
2	Deflector		
2	DT TR/O TTC extra lengths' box		
Here ends			

55 U used
1 U free

- NOTES about extraction of crates and boxes from rack
- * D: It's the depth of crate. I assumed this as length that is needed in front of rack in order to extract the crate.
 - Front extraction depth limited to 720mm in the lowest balcony (diving board)
 - Front extraction depth can be more than 720mm
 - * STD pieces (Turbine, heat exch. ...) have to be verified!




* DT's TR & RO
8 cables (each SLOT) x 12 SLOTS
= 2x2 cables in the righted (blue and red/green)
TOTAL TR&RO: 100w @ 7.4 mm
* DT's web: 6x @ 9 mm

NB The sketch doesn't show all the cables. Missing:
- DT tr/o cables coming from the TOP
- Alignment cables
- RPC cables

U	Lowest LV RACK - X2J21	DP	1330 [W]
2	DT Slow Ctrl fibres PP		
1	Rack ctrl - power in the back		
6	RPC LV crate		
2	Distributor of cables on a 2U or 1U (these are in new rack)		
3	ACDC 2 [KW]		
6	DT LV crate		
2	Distributor of cables on a 2U or 1U		
3	ACDC 2 [KW]		
6	DT LV crate		
2	Distributor of cables on a 2U or 1U		
3	ACDC 2 [KW]		
6	DT LV crate		
2	Distributor of cables on a 2U or 1U		
3	ACDC 2 [KW]		
2	Deflector		
2	DT Slow Ctrl fibres PP		

55 U used
1 U free

- NOTES about extraction of crates and boxes from rack
- * D: It's the depth of crate. I assumed this as length that is needed in front of rack in order to extract the crate.
 - Front extraction depth limited to 720mm in the lowest balcony (diving board)
 - Front extraction depth can be more than 720mm
 - * STD pieces (Turbine, heat exch. ...) have to be verified!



5x MB LV (w) = 6.7 cm²
5x MB LV (w) = 15.1 cm²
4x MB LV (w) = 5.3 cm²
4x MB LV (w) = 12.1 cm²
= 40 cm² p.f.

NB The sketch doesn't show all the cables. Missing:
- CRATES control cables
- LV Alignment cables
- ACDC power and RACK services cables
- Fibres

Last update 22.05.2005

DT & RPC TRIGGER rack (X2J22 - outer)

DT & RPC LV rack (X2J21 - inner)





Cutting lengths for cables starting from detector - Racks 5



Racks lengths (Montecassiano)

- The picture shows the front view of the lowest diving board - near side
- A mock up of these racks is under construction
- Here you can see how the horizontal support works





Cutting lengths for cables starting from detector - Feet PP



Feet Patch panels layout (Montecassiano)

- It's the splitting area between the bottom of each tower and the moveable cable chain.
- A detailed internal organization of users PP was proposed.
- From RPC and DT detectors, only the RPC HV cables (RB.HV) end inside the PP. All other MB and RB cables come from towers' racks.
- Next step will be the detailed study of all cables and pipes.

Patch Panel name	Type of cables	Height [mm]	width for connectors [mm]	From wheels		To cable-chain	
				cables	cm ² only	cables	cm ² only
Free to cross	HV, LV, sgn, fiber	200	max				
			45	max			
RB fibres	(BOX 25/35cm depth)	55	450	37	10	2	10
			50	max			
HO	sgn, fibres (BOX 7 depth)	200	450	36	13	36	13
				to be reduced			
Align	LV, sgn, fibres	50	450	9	5	9	5
			50	max			
RB LV	LV, sgn	100	300	6	30	6	30
			50	max			
MB LV	LV, sgn	100	300	7	40	7	40
			50	max			
MB HV system	LV, sgn	200	450	7	22	7	22
				7	7	7	7
AC power in	220AC, sgn ?	100	300	4	21	4	21
			50	max			
Services	220AC, sgn	200	450	20	73	20	73
			50	max			
RB.HV	HV	300	450	50	35	6	55
			50	max			
pipes	-	150	max				
Tot. 2100 [mm]				183	256	104	276
				cable	cm ²	cable	cm ²

Responsible person	Remarks
	min high 150
K. Doroba	Fibres come from vert. c-tray, same length!
P. DeBarbaro	CABLES & FIBRES (HV cables only in the FAR PP - v0): 24x HO OFz + 6x HO CA + 6x HO LA The width over 450mm up to 700mm will be used for bending radius and extra lengths of HO cables and fibres. I NEED DRAWINGS of these boxes!
E. C. Alamillo	
A. Ranieri D. Piccolo	Assuming 1x 48V service cable/LV crate, 1x FE LV ctri cabl + 1x LBC LV ctri cabl per tower. It's over-dimensionated waiting for the design.
C. Willmott M. Pegoraro	Assuming 1x 48V service cable/LV crate + 1x LV ctri cabl per tower. It's over-dimensionated waiting for the design.
E. Borsato L. Modenese	Diameter of connectors about 50mm
S. Akhtar	There are 10 LV crates per tower, the worst case is 8 AC/DC + 4(RV) converters. Assuming 2x cables 3-phase AC 20kV per LV rack.
A. Gaddi / ESS	4 cables/rack x 5 racks/tower 20 cables, TOTAL ~ 75 cm ² REQUESTED: min. is 120*700 ASSIGNED: 200 x 450 (to be agreed)
A. Ranieri D. Piccolo	A slice 300mm high was requested but 200 mm should be sufficient to satisfy the worst case. To be verified and agreed with RPC group.
D. Dattola	

NOTE FOR THE USER:


- * **RED** numbers are **very guessed** because I'm waiting specification from responsible person
- * **BLUE** numbers are still under discussion
- * It's responsibility of each User to cross-check this proposal.
- * Compacting the width of your patch panels will permit a better storing of extra lengths of your cables !
- * **The position of the User's Patch Panels inside the structure could change, whether needed or requested!**
- * **Some Patch Panels will share the space for extra-lengths storage** (see PP grouped by the the bracket {)




Cutting lengths for cables starting from detector - Cutting lengths 1



Cutting lengths (Montecassiano)




YB+2 - X2J22 and X2J21 - front view



YB+2 - X2J22 and X2J21 - back view

- The 2 pictures are the front and back view of the same diving board
- Some difficulties (time consuming) arise from compatibilities' problem among the different CAD software (EUCLID, UNIGRAPHICS, I-DEAS, AUTOCAD)
- The 'final' assembly is done in AUTOCAD by FM
- Only external wheels now!

Connector	Services description	Length components										Total length	CUT Length (m)	LABEL	USED	
		Chase granularity	W / L / S	Com	Chamber	Services	Radial Cable Tray	Periph	BackFoot	Connect	Waste					Waste
MBI 2 / 1 / 10	P ZpL	2400	240	300	13474	0	1200	1162	300	10640	0	18	19	30.4	MBL002	19
MBI 2 / 2 / 10	P ZpL	2350	240	300	13474	0	1200	1162	300	10526	0	18	19	42.4	MBL003	19
MBI 2 / 3 / 10	P ZpL	300	450	300	13474	0	1200	1162	300	10370	0	18	17	62.4	MBL004	17
MBI 2 / 4 / 10 ₁	P	300	400	300	13474	0	1200	1162	300	10336	0	18	17	66.0	MBL005	17
MBI 2 / 4 / 10 ₁₁	P	1110	450	300	13474	0	1200	1162	300	13046	0	13	14	44.4	MBL006	14
MBI 2 / 1 / 11	P ZpR	2450	250	300	8226	0	1200	1647	300	13870	0	13	14	12.8	MBL007	14
MBI 2 / 2 / 11	P ZpR	2350	240	300	8226	0	1200	1647	300	13783	0	13	14	20.8	MBL008	14
MBI 2 / 3 / 11	P ZpR	300	470	300	8226	0	1200	1647	300	11163	0	11	12	43.7	MBL009	12
MBI 2 / 4 / 11	P	970	700	300	8226	0	1200	1647	300	11883	0	11	12	11.8	MBL010	12
TOT=		8	cables	DELTA MAX=	0.3	mm	Cable Name=		MB.LV.mc							



Cutting lengths for cables starting from detector - Cutting lengths 2



Cutting lengths status

- There are 16 families of cables starting from detector, 10 K cables in total.

- **Already released lengths**

MB.CA.tr: → [DAETWILER @ CH](#)

(25.05.05) Released 1st small batch 18 cables (YB+2 S10 and S11)

(2.06.05) Released full YB+2 and YB+1 batch 200 cables (with some estimation)

MB.CA.ro: → [DAETWILER @ CH](#)

(25.05.05) Released 1st small batch 18 cables (YB+2 S10 and S11)

(2.06.05) Released full YB+2 and YB+1 batch 200 cables (with some estimation)

MB.LV.mc: [CIEMAT @ ISR](#)

(25.05.05) Released 1st small batch 18 cables (YB+2 S10 and S11)

For these I've requested a crosscheck to the INTEGRATION OFFICE

- **Under working lengths**

MB.CA.sc: 1st small batch (YB+2 S10 and S11) → [IHEP @ ISR](#)

MB.MCA.veto: 1st small batch (YB+2 S10 and S11) → [IHEP @ ISR](#)

MB.LV.fe: 1st small batch (YB+2 S10 and S11) → [IHEP @ ISR](#)

- **To be done**

MB.OF.ttc-mc & MB.OF.sc: Full for YB+2 and YB+1 → [UNIFIBRE @ IT](#)


RPC cables: → [CPE @ IT](#)



Cutting lengths for cables starting from detector - Cutting lengths 3



Cutting lengths - MB.MCA.veto






Cutting lengths for cables starting from detector

- Cutting lengths 4



Cutting lengths - MB.MCA.veto



I'm producing cutting lengths for YB+2 (9/12) and YB+1 (6/12).
A total of 15 multicables (63 DT chambers)

The order in releasing cutting lengths is driven by manufacturing time and costs



YB2's foot in sector 11




Through foot S11 (we have reserved a total of 300cm ²)	nr.	cm ²
All cables S10 but all HV cables	151	140
All MB's TR-RO-SC cables coming from sectors 7, 8, 9 (10 already compted)	78	42
	229	182

In front of foot S11 (we should have a total of 100 cm ²)	nr.	cm ²	bending Radius
MB.HV (from S10)	13	35	16
RB.HV	8	7	
Align cables		10	
HO cables			
		52	

Question: Allowed bending radius ?

- The installation of MB4 chamber inside feet (S9 and S11) is blocked waiting the installation of all cables inside feet (DT tr, ro, sc and fibres & LV cables)
- Installing by sector could be not the best because we need all families at the same time



MB tr, ro, sc, veto, fibres



CONCLUSION



- MB and RB Procurement is almost done
TR RPC cable was orderd for 1 full wheel.
- TIS accepted all the already procured cables
- Cutting lengths are late. Some families was released.
Others are coming
- Details and cutting lengths for **HO** and **Alignment** has to be defined by Integration Office.
- All this has to be extended to YB0 - a lot of work.
- The others cables - inside towers and from UX to US - will be urgent very soon

We have to release an official decision about the installation's technique of fibres between UX-US.

My understanding is that we (DT) don't want to use the *blow of micro dutch* proposed some months ago by the cern group specialized on this.

- About cabling for COSMIC CHALLENGE ...