



BMU Cabling



Status of MB and RB cables starting from detector and racks inside UXC55

CMS week - TB – 20.09.2005

Fabio Montecassiano

INFN PD @ EP/CMM



Contents



- Cables status
- Racks status
- User part inside the CMS labels
- Installation of cables
- Conclusion



Cables starting from detector



- all leads and screens shall be earthed on both ends
THIS IS TO BE APPROVED !!!

	MB									
	MB.LV.mc	MB.LV.fe	MB.HV	MB.OF.ttc-mc	MB.OF.sc	MB.CA.sc	MB.MCA.vetc	MB.CA.tr	MB.CA.ro	
Responsible person	Willmott	Pegoraro	Borsato	Bellato	Bellato	Bellato	Bellato	Odonici	Willmott	
Status of the cable only	defined	defined	defined	defined	defined	defined	defined	defined	defined	
Cable's diameter [mm]	17.35	11.5	16	3	3.2x1.6	5	8.6		7.4	
min. static bend Radius [mm]	145	92	160	30	25	40	50		29	
min. repeat. bend R (esterm.) [mm]	209	138	192	30	50	60	100		58	
Weight [g/m]	658	245	310	4.2	16		102		64	
Supplier	Novacavi	Intercond	KERPEN	UNIFIBRE	UNIFIBRE	CERN	Novacavi		Dätwyler	
Type	P0228_04	#RCF1562/S	SL-V2YCH	B2SM	MJST-01	B255M	MIM101	04.21.51.05	P0885_04	F
Cable description	RS-4w+2w+2t	RS-4w+4w+6w	RS-56w	1 fib/cable	2 fib/cable	RS-1t	MC-5x 1t		CAT6	
Dis. power (worst) [W/m]	5	0.6	-	-	-	-	-		-	
Installation's kind	PS	PS	HV	Fiber	Fiber	CU-sgn	CU-sgn		CU-sgn	
From (Detectors or yoke's boxes)	yk.PC	MB.SB	yk.JB	MB.MC	MB.MC	MB.MC	MB.MC	MB.MC	MB.MC	MB.MC
To (Towers' crates or PPannels)	rk's crate	rk's crate	rk's crate	rk's crate	rk's PP	rk's crate	rk's crate	rk's crate	rk's crate	rk's crate
name in RACKs LAYOUT	DT LV	DT LV	DT HV	DT T/R	Sec Col	DT Slow Cl	PP DT T/R	Sec Col	DT T/R	Sec Col
COMMENT				4 groups of L max		RS 485	Has to follow	same cable & connectors		
				1Km extra in rack		daisy 2 sect.	TR/RO rout.			

RB							
RB.LV.fe-8	RB.LV.fe-12	RB.HV	RB.CA.sgn	RB.CA.dcs-6	RB.CA.dcs-9	RB.MCA.t-sens	
Ranieri	Ranieri	Ranieri	Ranieri	Piccolo	Piccolo	Piccolo	
defined	defined	defined	defined	defined	defined	defined	
8.4	10.5	8.05	10	6	6.6	9.6	
55	65	50	65	33	38	55	
101	126	97	120	129	129	120	
134	198	76	142	52	67	129	
Novacavi	Novacavi	Novacavi	Nov.Teon	Novacavi	Novacavi	Novacavi	
8R3141	12R3117	4R3142	40R3178	P0869_04-1	P0869_04-2	P0869_04-3	
RS-8w	RS-12w	RS-4w	RST-20p	RST-6p	RST-9p	RST-6x 1t	
0.2	0.3	-	-	-	-	-	
PS	PS	HV	CU-sgn	CU-sgn	CU-sgn	CU-sgn	
RB	RB	RB	RB	RB	RB	RB	
rk's crate	rk's crate	rk's PP	rk's crate	rk's crate	rk's crate	rk's crate	
RPC LV	RPC LV	RPC -HV	RPC LBC	RPC LBC	RPC LBC	RPC LBC	
						lvw RPC LV	
							T probe

Names Legend
 The UPPER CASE initial part follows the CMS' Dbase guidelines.
 - LV: power supply
 - HV: power supply
 - CA: copper signal
 - OF: Optical Fiber

The lower case ending part comes from the MU local name.

FROM TO Legend
 - JB: Junction Box
 - MB: Muon DT Barrel detector
 - MC: MiniCrate
 - PC: Patch Connector
 - PP: patch panel
 - RB: RPC Barrel detector
 - SB: Split Board

- ft: foot (or X2 level in W0)
 - rk: rack
 - yk: yoke

	MB Total										RB Total							MB+RB TOTAL		
estlim. x-sect/sector~w/o connec [cm ²]	13.5	6	30.5	0.5	0.5	0.2	0.8	5	5	= 65	4	1.25	5.5	82.5	2	0.5	1	= 100	159 [cm ²]	
W0	N. cables on W0	50	50	136	50	50	56	50	100	100	= 642	62	12	96	944	62	12	62	= 1250	1892 cables
	spares to be installed	0	4	4	24	4	0	0	4	4	= 40	0	4	4	0	0	0	0	= 8	48 spares
	Medium length (estim.) [m]	20	20	15.5	35	30	44x4m+12*25m	32	30	30		20	20	30	20	20	24	24		40.7 [Km]
TOT. LENGTH with spares [m]	1000	1080	2170	2590	1620	480	384	3120	3000	= 15444	1240	320	3000	18880	1240	240	288	= 25208		
W±1	N. cables on W±1	50	50	136	50	50	56	50	100	100	= 642	62	12	96	944	62	12	62	= 1250	1892 cables
	spares to be installed	0	4	4	24	4	0	0	4	4	= 40	0	4	4	0	0	0	0	= 8	48 spares
	Medium length (estim.) [m]	16	16	15.5	35	27	44x5m+12*30m	32	27	27		15	15	20	15	15	22	22		33 [Km]
TOT. LENGTH with spares [m]	800	864	2170	2590	1458	480	384	2808	2700	= 14254	930	240	2000	14160	930	180	264	= 18704		
W±2	N. cables on W±2	50	50	136	50	50	56	50	100	100	= 642	62	12	96	944	62	12	62	= 1250	1892 cables
	spares to be installed	0	4	4	24	4	0	0	4	4	= 40	0	4	4	0	0	0	0	= 8	48 spares
	Medium length (estim.) [m]	16	16	15.5	35	27	44x5m+12*30m	32	27	27		15	15	20	15	15	22	22		33 [Km]
TOT. LENGTH with spares [m]	800	864	2170	2590	1458	480	384	2808	2700	= 14254	930	240	2000	14160	930	180	264	= 18704		
ALL 5	N. cables on all WHEELS	250	250	680	250	250	280	250	500	500	= 3210	310	60	480	4720	310	60	310	= 6250	9460 cables
	% vs. the total MB+RB+Align	2.6%	2.6%	7.0%	2.6%	2.6%	2.9%	2.6%	5.1%	5.1%	= 32.9%	3.2%	0.6%	4.9%	48.4%	3.2%	0.6%	3.2%	= 64.1%	97.1%
	MIN. LENGTH to be installed [m]	4200	4200	10540	6900	6900	2400	8000	13800	13800	= 70740	4960	960	10560	75520	4960	960	6944	= 104864	175.6 [Km]
	% vs. the total MB+RB+Align	2.4%	2.4%	5.9%	3.9%	3.9%	1.3%	4.5%	7.8%	7.8%	= 39.7%	2.8%	0.5%	5.9%	42.4%	2.8%	0.5%	3.9%	= 58.9%	98.6%
	spares to be installed	0	20	20	120	20	0	0	20	20	= 200	0	20	20	0	0	0	0	= 40	240 spares
TOT. LENGTH to buy [m]	4200	4536	10850	42950	7452	2400	1950	14352	13800	= 72490	4960	1280	11000	75520	4960	960	1500	= 100180	173 [Km]	

NOTES

- * GREEN numbers are released. We assume that they will not change!
- * ORANGE numbers are good estimation
- * RED numbers are pure estimation
- * NOT GREEN CELLS are DANGEROUS !! ==> SEND ME INFORMATION !

* CMS GLIMOS says that the cables' color it's VERY IMPORTANT for safety issues.
 We have to buy **BLUE** cables or to demonstrate why we can't.
 Anyway, **HV cables** have to be **red**
 * Spares could be installed during the main installation or after, when needed.
 THE RESPONSIBLE OF EACH CABLE HAS TO PROPOSE THESE Q.TY ASAP !
Each responsible person have to check his cables and signal any changes early!

MB+RB+Align cables	175.6
GRAN TOTAL	9746
	+ 240
	= 175

See http://cern.ch/Fabio.Montecassiano/pub_doc/CABLES/cables_detector-towers.pdf for updates.



Procurement for cables starting from detector - 1/2



- **HV cables (12%)**
 - > **MB** (6%) Fully procured and delivered at CERN.
 - > **RB** (6%) Fully procured and delivered at CPE (IT).
- **LV cables (8%).**
 - > **MB** (4.5%) Fully procured and delivered at CERN.
 - > **RB** (3.5%) Fully procured and delivered at CPE (IT).
- **Optical Fibers (8%)**
 - > **MB** (8%) Two wheels already cut. The rest is ready to be cut at UNIFIBRE (IT).
 - > **RB** (0%) *None.*
- **Signal cables (71%)**
 - > **MB** (21%) Fully procured and delivered at CERN.
 - > **RB** (50%) All except TRIGGER cable (43%) was fully procured and delivered at CPE (IT).

About the RPC's TRIGGER cable

The winner of CERN tender was TECNIKABEL (2.328 CHF/M). The ordered was placed in July 05. First **10-15 Km** expected by end of OCTOBER.

We already cut about 3Km for the 2 sectors test. Waiting for their delivery at cern.
About q.ty available to continue the production, today there is a total of about **8 Km** from NOVAVAVI.
Further **6.5 Km** are UNDER STUDY at NOVACAVI because there is a skew time problem.

To complete YB+2 we need about further **12-13 Km** and **15 Km** more for YB+1. Taking in account that ENDCAP is now ready to produce its trigger cable and that it needs a big part of the already available **IT SEEMS THAT THERE IS A REAL PROBLEM ABOUT PROCURAMENT OF THIS CABLE.**

In summary we need about **28 Km** to finish YB+2 and YB+1. By the end of Sept. we should have a total of about **15Km**, by the end of Oct. a total of about **25-30 Km**, **both to be shared with ENDCAP.**



Procurement for cables starting from detector - 2/2




Cable name	Supplier	Respons. person	% length	TIS (fire tests)	Order status	Cutting lengths released YB (ready/total + spares)	Cables "ready to be installed"	Weeks ³ for 1 wheels' cables
MB.LV.mc	NOVACAVI	Willmott	2.3	accepted	delivered	+2 (50/50), +1(36/50), others (48/150)	+2 (50/50), +1(36/50), others (6/150)	1 w @ ISR / CIEMAT
MB.LV.fe	INTERCOND	Pegoraro	2.3	accepted	delivered	+2 (50/50), +1(50/50), others (38/150+20)	+2 (50/50), +1(50/50), others (38/150+20)	3 w @ ISR / IHEP
MB.HV	KERPEN	Borsato	6	accepted	delivered	~ 5 wheels but with the old flat radial layout	5 wheels(~640/680+20)	
MB.OF.ttc-mc	UNIFIBRE	Bellato	4	accepted	2 wheels	+2 (50/50+24), +1(50/50+24)	+2 (50/50+24), +1(50/50+24)	3 w @ UNIFIBRE
MB.OF.sc	UNIFIBRE	Bellato	4	accepted	2 wheels	+2 (50/50+4), +1(50/50+4)	+2 (50/50+4), +1(50/50+4)	3 w @ UNIFIBRE
MB.CA.sc	CERN STORE	Bellato	1.5	accepted	delivered	SHORT: +2(36/44), +1(36/44), others (21/132) LONG: +2(0/12), +1(0/12)	+2(36/44), +1(36/44), others (21/132) 0	2 w @ ISR / IHEP
MB.MCA.veto	NOVACAVI	Bellato	4	accepted	delivered	+2 (8/12), +1(4/12)	+2 (8/12), +1(4/12)	3 w @ ISR / IHEP
MB.CA.tr	DAETWYLER	Odorici	7.8	accepted	delivered	+2 (100/100), +1(100/100), others (45/300)	+2 (100/100), +1(100/100), others (45/300)	6-8 w @ DAETWYLER
MB.CA.ro			7.8	accepted		+2 (100/100), +1(100/100), others (45/300)	+2 (100/100), +1(100/100), others (45/300)	
RB.LV.fe-8	NOVACAVI	Ranieri	2.8	accepted	delivered	+2 (11/62), others (11/)	waiting for delivery	3 w @ CPE
RB.LV.fe-12	NOVACAVI	Ranieri	0.5	accepted		+2 (12/12), others (6/)	waiting for delivery	
RB.HV	NOVACAVI	Ranieri	6	accepted	delivered	+2 (15/96), others (19/)	waiting for delivery	3 w @ CPE
RB.CA.sgn1	TECNIK./NOV	Piccolo	43	accepted ¹	ordered (July 0	+2 (158/944)	waiting for delivery	3 w @ CPE/CAVITEC
RB.CA.dcs-6	NOVACAVI	Piccolo	3.2	accepted	delivered	+2 (11/62), others (18/)	waiting for delivery	4w @ CPE
RB.CA.dcs-9			0.6	accepted	delivered	+2 (12/12)	waiting for delivery	
RB.MCA.t-sens			3.2	accepted	delivered	+2 (2/12), others (7/)	waiting for delivery	

8 w
(DT tr-ro cables)

REMARKS

- 1) The winner of CERN TENDER for procurement of the RPC's trigger cables (RB.CA.sgn) was TECNIKABEL. 1st batch of 10-15 Km by ebd of Oct. 05. Almost the q.ty needed for 1 wheel was ordered to NAVACAVI.
- 2) DT fibers need cutting lengths to be ordered. MB.OF.sc was pre-ordered to get BLUE color - now is ready to be cut.
- 3) Format is: nr. of **WEEKS @ WHERE / WHOM**

for updates see http://cern.ch/montecas/pub_doc/CABLES/UXC-status-short.pdf



Manufacturing of cables starting from detector




	YB+2												YB+1											
	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12
MB.LV.mc	X	X	X	X	X	X	X	X	X	X	X	X	/	/	/	/	/	/	/	/	/	/	/	/
MB.LV.fe	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X
MB.HV	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X
MB.OF.ttc-mc	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X
MB.OF.sc	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X
MB.CA.sc	/	/	/	/	/	/	/	/	/	/	/	/												
MB.MCA.veto	X	X	X	X	X	X					X	X	X	X	X	X	X	X						
MB.CA.tr	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X
MB.CA.ro	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X
RB.LV.fe-8											X	X												
RB.LV.fe-12	X	X	X	X	X	X	X	X	X	X	X	X												
RB.HV											X	X												
RB.CA.sgn											X	X												
RB.CA.dcs-6											X	X												
RB.CA.dcs-9	X	X	X	X	X	X	X	X	X	X	X	X												
RB.MCA.t-sens											X	X												

Spares not requested
 Spares to be produced
 Spares to be produced
 Spares already produced
 Spares already produced
 Spares not requested
 Spares not requested
 (shared with MB.Ca.ro)
 Spares to be produced
 (shared with RB.LV.fe-12)
 Spares to be produced
 Spares to be produced
 Spares not requested
 Spares not requested
 Spares not requested
 Spares not requested

LEGENDA

- / Sector available partially
- X Full sector available
- cutting lenghts released
- cables delivered BUT "TO BE CHECKED"
- cables delivered and "ready to be installed"
- Cables installed
- not done



Rack status



- **General rack layout**

We have to release the layout in order to let mechanics works on racks to be done on YB+2. Opens issues are

- Cooling of racks: the case of **DT HV- RPC LBc** rack
- LV racks: power requirements and nr of AC/DC converters needed.
- Boxes for fibres protection: they are at ISR and they should be checked
- HO LV crates. Last month they put a new request asking for a separate crate.
- Q.ty and position of heat exchangers (should paid by CMS infra.)
- General layout is to be updated and put inside rack wizard. It takes time to be done...
- **tomorrow's Integration meeting ...**

- **Cabling of racks**


- Two weeks ago there was an agreement about how to install DT HV cables inside racks. This solve also the cooling of rack open issue.
- I released an update for LV racks. Now 2 sectors of DT LV cables enter from top of rack and only one from bottom. This applies to all LV racks od external wheels.

- **To be procured**


- Cables' supports on front of racks
We got samples, full production could be done at CIEMAT (about 100 pieces)
Cost is to be defined.
- Purchasing of front ladders from CERN Store (about 100 pieces, ~ 7KCHF)

LinkBoard VME crate proposal

- The picture shows the last proposal about the Link Board crate from the RPC group. The new proposed depth is 420mm, 80 mm less than the others 'small' crates'.
- The open question is how this small crate will affect the cooling of the others crates inside the same rack, in particular for the CAEN A877 HV DT modules.
- Two HV crates filled with A877 CAEN modules are now installed inside a real working CMS rack at Bld. 904. Waiting for the 2 Linkboard crates and a LV CAEN crate in order to test the cooling.



Proposal on how to install DT HV cables inside rack




MU barrel TOWER				MU barrel TOWER nearest USC 55			
HIGHEST near BALCONY				HIGHEST near BALCONY			
Inner Rack	U	DP	Outer Rack	Inner Rack	U	DP	Outer Rack
Power Supply for rack ¹	3		Power Supply for rack ¹	3			
Rack Cooling & monitor	4	0	Rack Cooling & monitor	4	0	0	
Heat Exch. (1U/2KW)	1	0	Heat Exch. (1U/2KW)	1	0	0	
RPC LBC	6	160	RPC LBC	6	160		
DT LV	6		DT LV	6			
DT HV - 2x 8 U	12	240	DT HV - 2x 8 U	12	240		
DT HV extra PPanel	4		DT HV extra PPanel	4			
Alignment - link 3 U	3	10	Alignment - link 3 U	3	10		
DT (12 channels) (1x4 slot)		1200	DT (12 channels) (1x4 slot)		1100		
Alignment - link (1x4 slot)		50	Alignment - link (1x4 slot)		200		
RPC LBC	6	160	RPC LBC	6	160		
Heat Exch. (1U/2KW)	1	0	Heat Exch. (1U/2KW)	1	0	0	
Defactor - 2 U	2	0	Defactor - 2 U	2	0	0	
Total	48	720	Total	41	1730		
Free	8		Free	15			

CENTRAL near BALCONY				CENTRAL near BALCONY			
Inner Rack	U	DP	Outer Rack	Inner Rack	U	DP	Outer Rack
Power Supply for rack ¹	3		Power Supply for rack ¹	3			
Rack Cooling & monitor	4	0	Rack Cooling & monitor	4	0	0	
Heat Exch. (1U/2KW)	1	0	Heat Exch. (1U/2KW)	1	0	0	
RPC LBC	6	160	RPC LBC	6	160		
DT LV	6		DT LV	6			
DT HV - 2x 8 U	12	240	DT HV - 2x 8 U	12	240		
DT HV extra PPanel	4		DT HV extra PPanel	4			
Alignment - link 3 U	3	10	Alignment - link 3 U	3	10		
DT (12 channels) (1x4 slot)		1200	DT (12 channels) (1x4 slot)		1100		
Alignment - link (1x4 slot)		50	Alignment - link (1x4 slot)		200		
RPC LBC	6	160	RPC LBC	6	160		
Heat Exch. (1U/2KW)	1	0	Heat Exch. (1U/2KW)	1	0	0	
Defactor - 2 U	2	0	Defactor - 2 U	2	0	0	
Total	45	710	Total	45	710		
Free	11		Free	11			

LOWEST near BALCONY				LOWEST near BALCONY			
Inner Rack	U	DP	Outer Rack	Inner Rack	U	DP	Outer Rack
Power Supply for rack ¹	3		Power Supply for rack ¹	3			
Rack Cooling & monitor	4	0	Rack Cooling & monitor	4	0	0	
Heat Exch. (1U/2KW)	1	0	Heat Exch. (1U/2KW)	1	0	0	
RPC LBC	6	160	RPC LBC	6	160		
DT LV	6		DT LV	6			
DT HV - 2x 8 U	12	240	DT HV - 2x 8 U	12	240		
DT HV extra PPanel	4		DT HV extra PPanel	4			
Alignment - link 3 U	3	10	Alignment - link 3 U	3	10		
DT (12 channels) (1x4 slot)		1200	DT (12 channels) (1x4 slot)		1100		
Alignment - link (1x4 slot)		50	Alignment - link (1x4 slot)		200		
RPC LBC	6	160	RPC LBC	6	160		
Heat Exch. (1U/2KW)	1	0	Heat Exch. (1U/2KW)	1	0	0	
Defactor - 2 U	2	0	Defactor - 2 U	2	0	0	
Total	27	330	Total	41	1830		
Free	28		Free	15			

Cover Patch Panel				Cover Patch Panel			
Inner Rack	U	DP	Outer Rack	Inner Rack	U	DP	Outer Rack
all - LV 400Hz	?		all - LV 400Hz	?			
all - LV Easy crates	?		all - LV Easy crates	?			
DT - LV&sgn for HV sys	defined		DT - LV&sgn for HV sys	defined			
RPC - HV	defined		RPC - HV	defined			
HO - HV LV sgn	?		HO - HV LV sgn	?			
RPC - TR & SC fibres	?		RPC - TR & SC fibres	?			
Align - all	?		Align - all	?			



Racks layout to be updated

Generic LV racks

May we avoid 1 AC/DC converter ?

U	DP	Outer Rack	Inner Rack	U	DP	Outer Rack	Inner Rack
2		DT Slow Ctrl fibres PP		2		DT Slow Ctrl fibres PP	
4		RPC LV crate		4		RPC LV crate	
6		DT LV crate		6		DT LV crate	
2		AC/DC 2 [KW]		2		AC/DC 2 [KW]	
6		DT LV crate		6		DT LV crate	
2		AC/DC 2 [KW]		2		AC/DC 2 [KW]	
6		DT LV crate		6		DT LV crate	
2		AC/DC 2 [KW]		2		AC/DC 2 [KW]	
2		DT Slow Ctrl fibres PP		2		DT Slow Ctrl fibres PP	

Side view of the rack layout. The diagram shows the vertical arrangement of components: DT Slow Ctrl fibres PP at the top, followed by RPC LV crate, DT LV crate, AC/DC 2 [KW], another DT LV crate, another AC/DC 2 [KW], another DT LV crate, another AC/DC 2 [KW], and DT Slow Ctrl fibres PP at the bottom. Cable trays are shown on both sides, with a note indicating 'BACK IS NOT ACCESSIBLE'. Dimensions and area calculations are provided for different sections.

Area calculations:
 (1+1) x RB LV h=6 = 11.3 cm²
 (1+1) x RB LV h=12 = 3.3 cm²
 5x RB MCA 1.6m x 1.6m = 12.2 cm²
 ~20 cm² + p.f.

Area calculations for the second rack:
 (4+4) x RB LV h=6 = 10.6 cm²
 (4+4) x RB LV h=12 = 24.2 cm²
 5x RB MCA 1.6m x 1.6m = 12.2 cm²
 ~35 cm² + p.f.

Area calculations for the third rack:
 5x RB LV h=6 = 6.7 cm²
 5x RB LV h=12 = 15.3 cm²
 ~22 cm² + p.f.



55 U used
 1 U free

NOTES about extraction of crates and boxes from rack:
 * If the depth of crate is assumed to be as length that is needed in front of rack in order to extract the crate.
 * Front extraction depth limited to 720mm in the lowest balcony (diving board).
 * Front extraction depth can be more than 720mm.
 * STD pieces (Turbine, heat exch. ...) have to be verified!

NB The sketch doesn't show all the cables. Missing:
 - CRATES control cables
 - LV Alignment cables
 - AC/DC power and RACK services cables
 - Fibres

Cables support in front of rack

- The picture shows the front view of the lowest diving board - near side
- A mock up of these racks was done
- Here you can see how the horizontal support works
- Some pre-production issues have to be solved





User part inside the CMS labels



In the following I show the labels we are going to use for the others cables. The example is for Sector 10 Layer 1. Each cable will have 1 of this labels per side.

<u>CABLE</u>	<u>General format</u>	<u>Example</u>
MB.LV.fe	"MB.LV.fe @ W/L/S : RACK"	"MB.LV.fe @ +2/1/10 : X2J21"
MB.HV	"MB.HV @ W/L/S/CON : RACK"	"MB.HV @ +2/1/10/Ph1 : X3J22"
-- For MB.HV there are 2 o 3 cables per DT chamber. CON= 'The','Ph1' and 'Ph2'		
MB.OF.ttc-mc	"MB.OF.ttc-mc @ W/L/S : RACK"	"MB.OF.ttc-mc @ +2/1/10 : X2J22"
MB.OF.sc	"MB.OF.sc @ W/L/S : RACK"	"MB.OF.sc @ +2/1/10 : X2J21"
MB.MCA.veto	"MB.MCA.veto @ W/L/S : RACK"	"MB.MCA.veto @ +2/1/10 : X2J21"
MB.CA.tr	"MB.CA.tr @ W/L/S/CON : RACK"	"MB.CA.tr @ +2/1/10/1 : X2J22"
MB.CA.ro	"MB.CA.ro @ W/L/S/CON : RACK"	"MB.CA.ro @ +2/1/10/1 : X2J22"

-- for both tr and ro we have always 2 cables per DT chamber, so CON='1','2'


About dimension of labels

MB.LV.fe	STD (3 times the info)
MB.HV	STD (3 times the info)
MB.OF.ttc-mc	small (1 time the info)
MB.OF.sc	small (1 time the info)
MB.CA.sc	small (1 time the info)
MB.MCA.veto	STD (3 times the info)
MB.CA.tr	STD (3 times the info)
MB.CA.ro	STD (3 times the info)



CMS management agreed about the possibility to put **specialized user labels** showing full details concerning racks connectors and whatever needed during commissioning

CMS Label contains 3 times the full info



About installation - 1



- The DT and RPC cables to be installed are subdivided in 16 families for about 10K cables in total distributed over 5 wheels
http://cern.ch/montecas/pub_doc/CABLES/cables_detector-towers.pdf
- About DT cables, we have at Cern almost all the needed cables needed for YB+2 "ready to be installed" . The 2 sectors test on S10 and S11 of YB+2 began.
- This week should arrive the RPC cables for the same sectors (Source: Davide).
- Taking in account the various constrains and requests, with the 2 sectors test we will try the following sequence of installation

DT Cables


- "MB.CA.sc" - slow ctrl daisy chain between chambers (the only PERMANENT cable)
- STIFF (LV, HV)
- Copper Signal
- Fibres

RPC Cables

- STIFF (LV, HV)
- Copper Signal

HO Cables


Alignment cables



About installation - 2



- The target is a complete decoupling among the cables of different subdetectors.
- For each cable, we begin the installation from the detector side, where there are heavy spaces constrains (less of 5cm available between wheels) and we will lay the cables up to racks or patch panels below the towers.
There a small amount of extra lengths can be stored in dedicate volumes.
- Last week we began the installation of the DT's slow ctrl cable (**MB.CA.sc**) between chambers, the PERMANENT cable in the above sequence.
These cables run along the services corner, following the schema



- Domenico followed the work of the IHEP staff wich was able to install about the full YB+2 in few days.



About installation - MB.LV.mc 1



- In the mean time I released the installation information and drawings in order to install "MB.LV.mc" on YB+2 S10 and S11





MB.LV.mc_lengths_sk4c-F6.xls


Last update: 10.09.2005

Start		End		Services description		Length components						Total length [mm]	SOURCE	STATUS	PROPOSED				USED		Extra L rack (top) [m]					
Dbase granularity / W / L / S	Connector Imp	Rack Top/Bot	Fr/Ba tray	Chamber type	Extrac side	Services side	Rad. C-Tray	Δ	(ECT-extra)	Periph Path*	Rack/Foot to cross				Extr-length	Inside	Connect. Inside	CUT Length [m] Δ		LABEL		LABEL	[m]			
															min	max	Chosen [m]									
MB / 2 / 1 / 10		X2J21	Bottom Front	1	P	ZpL	2650	-240	300	13474	0	1200	1162	300	18846	AC1	18	19	19	1.66	MB.LV.mc	19	MB.LV.mc	19	19	1.4
MB / 2 / 2 / 10		X2J21	Bottom Front	1	P	ZpL	2530	-240	300	13474	0	1200	1162	300	18726	AC1	18	19	19	1.78	MB.LV.mc	19	MB.LV.mc	19	19	1.5
MB / 2 / 3 / 10		X2J21	Bottom Front	1	P	ZpL	590	-450	300	13474	0	1200	1162	300	16576	AC1	16	17	17	1.93	MB.LV.mc	17	MB.LV.mc	17	17	1.6
MB / 2 / 4 / 10 ₉		X2J21	Bottom Front	1	P		2443	-2119	300	13474	0	1200	1162	300	16760	AC1	16	17	17	1.74	MB.LV.mc	17	MB.LV.mc	17	17	1.4
MB / 2 / 4 / 10 ₁₁		X2J21	Bottom Front	1	P		1670	-4086	300	13474	0	1200	1162	300	14020	AC1	14	15	14	1.48	MB.LV.mc	14	MB.LV.mc	14	14	1.2
MB / 2 / 1 / 11		X2J21	Top Front	1	P	ZpR	2650	-250	300	11957	0	1200	2071	300	18228	AC2	18	19	19	2.28	MB.LV.mc	19	MB.LV.mc	19	19	2.0
MB / 2 / 2 / 11		X2J21	Top Front	1	P	ZpR	2550	-240	300	11957	0	1200	2071	300	18138	AC3	18	19	19	2.37	MB.LV.mc	19	MB.LV.mc	19	19	2.1
MB / 2 / 3 / 11		X2J21	Top Front	1	P	ZpR	560	-470	300	11957	0	1200	2071	300	15918	AC2	15	16	16	1.59	MB.LV.mc	16	MB.LV.mc	16	16	1.3
MB / 2 / 4 / 11		X2J21	Top Front	1	P		2321	-730	300	11957	0	1200	2071	300	17419	AC4	17	18	18	2.09	MB.LV.mc	18	MB.LV.mc	18	18	1.8
TOT=		9			cables		DELTA MAX= 0.05 [m]			Cable Name:		MB.LV.mc														




- These cables were already checked and labelled by IHEP staff under the supervision of Martin, which is in charge to organize the installation.
- IHEP staff is ready to install these cables.

About installation - MB.LV.mc 2






About installation - MB.LV.mc 3




MB.LV.mc @ ZpL (YB+2/S10)
Quotes are in mm

S10@YB+2 (ZpL)



MB.LV.mc @ ZpR (YB+2/S11)
Quotes are in mm

S11@YB+2 (ZpR)



CONCLUSION



- MB procurement was done.
RB procurement not yet solved concerning the TR RPC cable.
- Cutting lengths was released for more then the 2 sectors test for bothe MB and RB. For MB almost 2 wheels was released.
- Almost all the MB cables neede for the 2 sectors test are at cern. Waiting for RB cables in these days.
- A lot of work is still needed to release the full amount od cutting lenghts, especially for RB.
- Installation of cables began. Not all needed documentation is ready for all cables's families. Once again, a lot of work.
About RB cables, Davide and Lorenzo could help a lot.
Anyway the bulk installation should be organized by Martin and Int. Office, we have to clarify this point with them.
- **All this has to be extended to YB0 – which is far to be finalized.**