


Status of cabling

CMS week – 20.6.2006

Fabio Montecassiano


INFN PD



Contents



- What was done
 - Status of cables installation
 - Still to do on YB+2 and YB+1
 - Cables between UXC55 and USC55
 - Examples of installation dwg released on EDMS
- Present Activities
 - Cables-chain patch panels
 - YB0 and Negative wheels
- Conclusion





Cabling - overview




Cabling can be divided in four parts:


- cables from detector
- cables between racks and racks-PP
- cables between UXC and USC
- cables in USC





YB+1 as it was in March 06






What has been done since March




Cabling from detector for YB+1 and YB+2 completed

- 1280 MB cables
- 2400 RB cables



YB+1 June 2006



Cabling of racks




- It's not a simple task to finalize the cabling of the **Sector Collector crates** due to the high cables density. Paolo and CIEMAT technicians are working on this.

DT has 1 tr-ro rack per wheel with 2 crates and 2 cables support, 2U tall, as showed by the pictures.


Each **cable support** houses all the TR/RO/DCS and optical cables for half wheel (6 sectors):

- 50 x RO cables $d=8\text{mm}$
- 50 x TR cables $d=8\text{mm}$
- 25 ttc fibres $d=3\text{mm}$ → inside tubes
- 25 sc cable $d=5\text{mm}$
- 6 multicable veto $d=8.6\text{mm}$

about 160 cables in 2 U




Front view



back view

- We have to improve the clarity of labels by adding new simplified ones with the minimal required information in order to identify the cable and its connector.



Still to do on YB+1, YB+2



Reported during the AR 06

- **Cables from detector:**

- **SXC55** - after MTCC : small details at detectors side (i.e. some broken connector, few carters for RPCs, some label) according to the Quality Control made by D. Colonna.

- About 1 day per wheel of sub-detector's technicians

- **SXC55** - only YB+1 - after MTCC: move X3 and X4 NEAR racks in the final position and cabling

- About 2 days of sub-detector's technicians and cern cabling team

- **SXC55** : After MTCC - before lowering - un-cabling the radial part of S1 and S7 and recovering cables

- About 1 day per wheel of cern cabling team

- **UXC55**: finalizing the radial cabling of S1 and S7.

- About 2 days of cern cabling team. Work underground

- **UXC55**: installation of spare cables for DT and RPC. These are few cables (12+8/wheel) which will let us to recovery from the first fault just pulling out them from the cables-trays and installing the radial part.

- About 2 days of cern cabling team. Work underground

- **Cables between Racks and PP:**

- **Routing design and cutting lengths under work:**

- About 40 MB cables
 - About 150 RB cables and fibers
 - LV cables routing still under discussion with S. Lusin/S. Akthar
 - All cables procured excluding the LV cables which could be bought trough the CERN store.

- **installation of cables rack-rack and rack-PP**

- **SXC55/UXC55** - after MTCC: Installation of about 300 cables RACK-RACK & Rack-PP (Better if done in SX5 but can be also done in UXC55 as scaffolding is not mandatory).
 - About 2 days per wheel cern cabling team



Cables between UXC55 and USC55



SUMMARY of Muon Barrel - Cables between UXC55's towers and USC55


	MB				MB			
	MB of 1st tower	MB of 2nd tower	MB of 3rd tower	MB of 4th tower	MB of 1st tower	MB of 2nd tower	MB of 3rd tower	MB of 4th tower
Cable's diameter	10	10	17,4	9,5	7,5	11	7,5	10
Bend radius	192	210	115	80	80	150	81	80
Weight	310	450	154	54	130	85	85	150
Producer-supplier	CEMSTORSE	KEIPEN	Novacoil	Novacoil	OPTICAL SYSTEMS	OPTICAL SYSTEMS	OPTICAL SYSTEMS	EROCISOV
Type	BLV270EH	BLV270EH	15A19T	POT54_23-2	COAD armored	NOE	COAD armored	
Cable description	RB 28x2 x 0,08mm; 7x 6mm2 +screen	RB-65a	RB-5p	RB-4p	4 x 1200SHMU109	72 fibers	4 x 1200SHMU109	4 ribbons x 12 fibers
Installation's kind	CU-50T	PS	CU-50T	Fiber	Fiber	Fiber	Fiber	
From UXC55's cables or from name in PACS LATV	MB LV	MB LV	OT HV PP	OT HV PP	OT HV PP	OT HV PP	OT HV PP	
To USC55's cables system	same as MB LV	same as MB LV	same as OT HV PP	same as OT HV PP	same as OT HV PP	same as OT HV PP	same as OT HV PP	
Qty needed in wheel spares	2	3x36	90	14	1	2x20 spore	2	2
COMMENT	MB LV cables are shared among DT LV wheel	MB LV cables are shared among DT LV wheel	MB LV cables are shared among DT LV wheel	MB LV cables are shared among DT LV wheel	MB LV cables are shared among DT LV wheel	MB LV cables are shared among DT LV wheel	MB LV cables are shared among DT LV wheel	
N. cables on WB spares to be installed	2	1/3	4	12	12	2	2	2
Medium length	0	1/3	1	1	1	1	1	1
TOT. LENGTH with spares	100	116	100	116	116	58	46	56
SPUT POINT # CENTRAL WHEEL	2300	1493	1493	1493	174	130	155	110
N. cables on W1 spares to be installed	2	1/3	4	12	12	2	2	2
Medium length	0	1/3	1	1	1	1	1	1
TOT. LENGTH with spares	100	103	100	100	98	66	66	66
SPUT POINT # CENTRAL WHEEL	2300	1350	1350	1350	174	130	155	110
N. cables on W2 spares to be installed	2	1/3	4	12	12	2	2	2
Medium length	0	1/3	1	1	1	1	1	1
TOT. LENGTH with spares	100	103	100	100	98	66	66	66
SPUT POINT # CENTRAL WHEEL	2300	1350	1350	1350	174	130	155	110
N. cables on all WHEELS spares to be installed	10	20	60	60	10	10	10	10
Medium length	0	5	5	5	5	0	5	0
TOT. LENGTH with spares	1030	2300	695	695	670	600	675	550
SPUT POINT # CENTRAL WHEEL	2300	1493	1493	1493	174	130	155	110

Cutting lengths all released except YB0 which is still under study. About external wheels:

- Optical cables almost all delivered at cern
- The last family (sc) should arrive in these days.
- HV system cables under production. EB estimation is within 1st week of July

LV long cables are under the responsibility of LV coordinator and still under discussion. These are very urgent because cable-chains in USC55 are almost ready to house pipes and cables.

A new proposal using cables already available from DT HV system is **under discussion. These cables are already tested and accepted by TIS.**



Cables between UXC and USC

- i.e. about lengths and installation of HV



Many documents was released in EDMS for production and installation

MB.HV.main_uxus - lengths and installation

Introduction

These cables supply the high voltage from the main system CAEN SY1527 - modules A876 placed in counting room USC55 to the remote modules A877 hold on the UXC55's towers.

The HV system for MB Drift Tubes is fully independent from any other as it has its own LV supplies and control cables.

See also the EDMS documents for *MB.LV.hv_uxus* (CMS-G-RR-0244) and for *MB.CA.hv-ctrl_uxus* (CMS-G-RR-0245).

There are a total of 20 *MB.HV.main_uxus* cables plus 5 spares installed among the 5 wheels and USC55. Each DT HV rack inside the UXC55's towers (2 per tower -one at X3 level and the other at X4 level) is connected directly to the counting room by 1 cable.

There will be 1 spare per wheel installed up to the FAR tower - without the connector at this side and just below the tower without enter inside - ready for both FAR and NEAR sides.

As the installation will be done before the wheel will go down and not having any splitting point on the Patch Panels of the Cable chains, then the 2 tails/tower, about 15-20m length each one, have to be stored somewhere waiting for the wheel.

Also the spare cable has to be stored.

We expect a total of about $4 \times 15m + 40m = 100m$ to be stored.

High Voltage Cable
SL-V2YCEH
6 kV (DC) / 70°C

Technical Data

File identifier	ED-00223	Designation	6 kV (DC) / 70°C
File name	SL-V2YCEH	Designation	6 kV (DC) / 70°C
File extension	.pdf	Designation	6 kV (DC) / 70°C
File size	1000000	Designation	6 kV (DC) / 70°C
File type	PDF	Designation	6 kV (DC) / 70°C
File creation date	2008-04-02	Designation	6 kV (DC) / 70°C
File modification date	2008-04-02	Designation	6 kV (DC) / 70°C
File version	1.0	Designation	6 kV (DC) / 70°C
File creator	...	Designation	6 kV (DC) / 70°C
File modifier	...	Designation	6 kV (DC) / 70°C

Part number

Component	Code	Unit	Quantity
Cable
...

MB.HV.main_uxus is an HV cable56 wires AWG 26/7 - shielded. Full data-sheet at CMS-GS-TR-0003

UX-US length

From Int. Office the lengths [bottom back S1D11]-->[bottom PP frame] for both "*MB.HV.main_uxus*" are:

Level	Side	Length [m]
YB2	Near	56.2
	Far	72.1
YB1	Near	55.1
	Far	70.8
YB0	Near	
	Far	
YB-1	Near	58.7
	Far	74.6
YB-2	Near	60
	Far	75.9

YB0 is still under working

Routing by S. Bally - CERN - Apr 06

Rack inside USC55 - 2

The ux-us lengths specified by Integration Office begin from the farthest corner in the back of the rack S1D11.

The cables "*MB.HV.main_uxus*" always begin from the Patch Panel - front side of the rack. They go towards the bottom of the rack and they enter inside the 4U free at base. There are in total 20 + 5 spares to be installed. The length of the tail inside the rack depends on patch panel position by adding the follows parts

- rack width: 0.4+0.2 [m]
- down up to the base: Unit*44.45 [mm]
- front-back: 1 [m]

The totals computed are in the table A.

Spares cables, 1 per wheel, have to be stored below the rack leaving a tail with the length specified by the table B, needed to reach the farthest connector.

These are the minimal lengths of tails, an extra lengths below each rack of about 0.5m is requested.

Crate	Tail [m]
b	2
d	2.6
g	3.2
j	3.8

Wheel	crate	Tail [m]
YB+2	S1D09d	2.6
YB+1	S1D09j	3.8
YB0	S1D10g	3.2
YB-1	S1D11j	3.8
YB-2	S1D11d	2.6

Front: S1D09j: YB+2 and YB+1; S1D10g: YB0; S1D11j: YB-2 and YB-1

External wheels' case

Racks inside UXC55 - 2

There are:
1 cable/rack + 1 spare cable/wheel,
for a total of 5 cables/wheel.
Diameter of cables Ø 16 mm

4U Patch Panels inside each UXC55's racks


Length of tails to be left from the bottom of the frame are

- up to X3 level: 14 m (1.5m extra already included)
- up to X4 level: 17.5 m (1.5m extra already included)

2 cables towards USC66

1 spare cable towards USC66 without the connector at UX side. It has to be long as the one for the rack at FAR DICE-level: X4. To be understood where to store the long tail.

F. Montecassiano INFN PD - June 03 rev.2
MB.HV.main_uxus - EDMS: CMS-MQ-ED-0018



Cables between UXC and USC

- i.e. about lengths and installation of HV - 2




UXC55							USC55				Length components				L cut	Remark		
W	tower	level	rack/Frame	Top/Bot	Fr/Ba	tray	Assign Rack	Cable enters from	Top / Bottom	Front/ Back	Tray nr.	UXC55 assigned rack	Patch Panel Frame Bottom	S1D11 Bottom Forest Corner at back			USC55 assigned Rack	inside rack
2	N	X3	X3J22	BOT	BACK	2	S1D09	d	BOT	FR		13.7	56.4	1.2	2.6	73.9	74	
2	N	X4	X4J22	BOT	BACK	2	S1D09	b	BOT	FR		17.4	56.4	1.2	2	77	77	
2	F	X3	X3A22	BOT	BACK	2	S1D09	d	BOT	FR		13.7	72.1	1.2	2.6	89.6	90	
2	F	X4	X4A22	BOT	BACK	2	S1D09	b	BOT	FR		17.4	72.1	1.2	2	92.7	93	
2	F	X4	X4A22	BOT	BACK	2	S1D09	d	BOT	FR		17.4	72.1	1.2	2.6	93.3	94	spare without connector at UX side
1	N	X3	X3J12	BOT	BACK	2	S1D09	j	BOT	FR		13.7	55.1	1.2	3.8	73.8	74	
1	N	X4	X4J12	BOT	BACK	2	S1D09	g	BOT	FR		17.4	55.1	1.2	3.2	76.9	77	
1	F	X3	X3A12	BOT	BACK	2	S1D09	j	BOT	FR		13.7	70.8	1.2	3.8	89.5	90	
1	F	X4	X4A12	BOT	BACK	2	S1D09	g	BOT	FR		17.4	70.8	1.2	3.2	92.6	93	
1	F	X4	X4A12	BOT	BACK	2	S1D09	j	BOT	FR		17.4	70.8	1.2	3.8	93.2	94	spare without connector at UX side
0	N	X2	X2N33	BOT	BACK	2	S1D10	g	BOT	FR		?	48.8	0.6	3.2			NOT RELEASED!
0	N	X4	X4J02	BOT	BACK	2	S1D10	d	BOT	FR		?	48.8	0.6	2.6			NOT RELEASED!
0	F	X2	X2F32	BOT	BACK	2	S1D10	g	BOT	FR		?	87.1	0.6	3.2			NOT RELEASED!
0	F	X4	X4A02	BOT	BACK	2	S1D10	d	BOT	FR		?	87.1	0.6	2.6			NOT RELEASED!
0	F	X4	X4A02	BOT	BACK	2	S1D10	g	BOT	FR		?	87.1	0.6	3.2			NOT RELEASED!
-1	N	X3	X3V12	BOT	BACK	2	S1D11	j	BOT	FR		13.7	58.7	0	3.8	76.2	77	
-1	N	X4	X4V12	BOT	BACK	2	S1D11	g	BOT	FR		17.4	58.7	0	3.2	79.3	80	
-1	F	X3	X3S12	BOT	BACK	2	S1D11	j	BOT	FR		13.7	74.6	0	3.8	92.1	93	
-1	F	X4	X4S12	BOT	BACK	2	S1D11	g	BOT	FR		17.4	74.6	0	3.2	95.2	96	
-1	F	X4	X4S12	BOT	BACK	2	S1D11	j	BOT	FR		17.4	74.6	0	3.8	95.8	96	spare without connector at UX side
-2	N	X3	X3V22	BOT	BACK	2	S1D11	d	BOT	FR		13.7	60	0	2.6	76.3	77	
-2	N	X4	X4V22	BOT	BACK	2	S1D11	b	BOT	FR		17.4	60	0	2	79.4	80	
-2	F	X3	X3S22	BOT	BACK	2	S1D11	d	BOT	FR		13.7	75.9	0	2.6	92.2	93	
-2	F	X4	X4S22	BOT	BACK	2	S1D11	b	BOT	FR		17.4	75.9	0	2	95.3	96	
-2	F	X4	X4S22	BOT	BACK	2	S1D11	d	BOT	FR		17.4	75.9	0	2.6	95.9	96	spare without connector at UX side

L cut

20 cables
and 5 spares to be installed

CEILING= 1 m

	m
YB+2	428
YB+1	428
YB0	
YB-1	442
YB-2	442



Cables between UXC and USC

- i.e. about lengths and installation of OF



Length for MB.OF.seco-ctrl_uxus

Cable description

MB.OF.seco-ctrl_uxus controls the Sector Collector crates placed inside UXC55.

There are 2 optical cables + 1 spare per each wheel. Each cable brings 2+2 fibres with LC-LC connectors. For each wheel, those cables run together and have the same starting and ending rack. Details inside rack are specified further.

The lengths of these doesn't need to be all equals. There will be few meters to be stored as the design is very balanced. The difference between the worst length and the best one is 4 [m].

As the installation will be done before to lift down the wheel without any split point at the level of Patch Panels of the Cable chains, then a small extra length, about 1m, should be stored some where between the rack inside UXC55's tower and the cable-chain. Where to store the rest of the extra L it is still under discussion. The proposal from Int. Office to put it in a volume close to the UXC55's wall looks good. To be discussed.

F. Montecassiano April 06




EDMS: CMS-G-RR-0249

Length for MB.OF.seco-ctrl_uxus

UX-US length

From the studies of Int. Office the lengths [bottom back S1G00]-->[bottom PP frame] for both "MB.OF.sc_uxus" and "MB.OF.seco-ctrl_uxus" are:



YB+2: 54.7 m [b. back S1G00]
 YB+1: 53.4 m [b. back S1G00]
 YB-1: 50.7 m [b. back S1G00]
 YB-2: 52.0 m [b. back S1G00]


YB0 is not computed but it will be surely shorter than the external wheels

Routing by S. Bally - CERN - Apr 06


EDMS: CMS-G-RR-0249

Racks inside UXC55 - 1

The picture shows the 2 tails (cyan colored) ending inside the "DT TR/RO Sec. Col." crate (2x 9U yellow background)




UXC55 rack




As viewed from bottom.

PCI expanders are the controllers of the remote SECTOR COLLECTOR crates placed in UXC55



Fibres come from the bottom back of the rack through these free U

USC55 rack




Cable-chain patch panel




Patch panels internal layout has been finalized.
Routing of cables under working

YB1 & YB2 - NEAR side 's cable-chain patch panel (x>0)


Position	Patch Panel name	Type of cables	Hight (U) (width 19")	Logical	Responsible person
51	Free to cross	HV, LV, sign, fiber	5	Thermoseal	
49					
48	reserved		5		
47					
46	RB fibres	HV, LV, sign, fiber	2	Borax area & Fibres	K. Coroba
45					
44	HO	sign, fibres	4		P. de Barbaro
43					
42	Align	LV, sign, fibres	2		E. G. Alamito
41					
40	RB LV MB LV HO LV	LV, sign	3		S. Lusin (D. Flocio, C. Wilimoff, M. Pegoraro, S. Akhtar)
39					
38					
37	AC power in	220AC 1-phase		HV, LV & diff/Exp cables	E. Borsato L. Modenese
36					
35	MB HV system	LV, sign	3		
34					
33	Services	220AC, sign	5		A. Gaddi / ESS
32					
31	RB.HV	HV	4,5		D. Flocio
30					
29	pipes		4		D. Dattola
28					
Tot.					52






Cable-chain patch panel

users access






Cable-chain patch panel


i.e. of routing inside the tower frame - cable **RB.HV**




3 sectors each frame's side,
about 25+25 cables to be
installed in 2x (5x4) cm²




TOP view



Front views






Present activity


Negative wheels and YB0



- Cutting lengths calculation
 - We need to calculate radial lengths for negative wheels and peripheral lengths for YB0. Under working by Fabio and Danilo.
 - a test on the negative radial layout will be done after the MTCC, when the detector will be opened. We will use real cables on YB-2
 - Peripheral lengths under working by Domenico and Mirco
 - **We foresee to finalize all lengths within July.**

Negative radial layout are not completely symmetric respect to the *positive* ones





Cable production strategy




- As the production is a long activity they were begun on a statistical base in order to maximize the quantity of cables already available in July.
 - 1) **Production of a batch of cables for about 1 wheel on a statistical base.**

This is already done for MB cables and under production for RB.
Obviously there is not any guarantee that all these cables will fit the YB0 lengths
 - 2) **Developing of RADIAL layout for Z neg. extracted sectors (ZmL & ZmR)**

This is the present activity. It take times to be done because negative sectors aren't symmetrical to the positive ones (see prev slide).

Once the radial layout will be ready it will be possible to calculate the cutting lengths for YB-1 and YB-2 (**expected for the beginning of July**). Then a new production will be launched with regards what already produced in 1)
At this point we will have **cables which fit the 2 negative wheels**, from which we could pick up what needed for YB0.




Cable production strategy



3) Developing and calculation of peripheral lengths for YB0 (Dattola, Montecassiano, Rampazzo)

Once the peripheral lengths will be finalized it will be possible to calculate the cutting lengths for YB0.


We hope to complete the calculation within July. Then we will know what is really needed for YB0 and prepare the 'application list' - the map among length and position of cable - which are needed in order to organize cables for an efficient installation, grouping them by sector. Further we will be able to complete the production




Cabling installation windows



We will have time windows of about one month per wheel (**critical**)
In order to make the best use of the time window we will have to produce, to label and to organize all the cables as soon as possible





Status about developing - Radial layout



MB fibers access

Understanding how to access to minicrates below the carters is the 1st priority in developing the ZmL and ZmR layouts.

After collecting the needed models from the various sources I made a proposal to the DT experts:

RED carters (LV fe connection):

- * must be removable after the full cabling work

ORANGE carters (fibres access):

- * have to be modified cutting an hole for fibres access (24 carter/Wheel)

- * must be removable.

GREEN carters (fibres access):


- * doesn't need any modification.

- * must be removable.


WHITE carters:

- * none special care

"MB.MCA.veto" cables routing and "MB.CA.sc (long)" will descend from the fibers routing.



under working: design each single cable/group of cables on the radial trays



Status about cables production- 19.06.06




MB cables

	MB.HV	MB.LV.mc	MB.LV.fe	MB.MCA.veto (1 multicable per sector)	MB.CA.sc (short daisy among DT chambers)	MB.CA.sc (long up the rack)	MB.OF.sc	MB.OF.ttc-ex	MB.CA.tr & MB.CA.tr
Producer	<i>Ext. firm</i>	CIEMAT	<i>IHEP</i>	<i>IHEP</i>	<i>IHEP</i>	<i>IHEP</i>	<i>Ext. firm</i>	<i>Ext. firm</i>	<i>Ext. firm</i>
Priority (1= higher)	3	4	1	1	1	1	2	2	5
Needed for 1 Wheel	136	50	50	12	44	12	62	74	100+100
Cables at cern "ready to be installed"	360	60	66	11	30	9	80	80	554
Under study (point 2)			YB-1 YB-2	YB-1 & YB-2 done	Full done	YB-1 YB-2	YB-1 YB-2	YB-1 YB-2	
Under production for the followings wheels				YB-1 & YB-2 (Q..ty available: 24 multicables)	YB0 YB-1 YB-2				
remark	To be shorted			IHEP is leaving ...					

RB cables


RB cables are produced by an external firm under the control of Davide Piccolo.
 1 wheel of cables under production now. First batch of sgn cables (440 pieces) already done.
 LV cables should arrive soon. HV to be done.




YB0 - Status about racks layout



A proposal for racks' layout at NEAR- X4 level is ready





Removable unit




YB0 racks at X4 level - proposal



U	RACK 41 U - X4J02 Outer Rack	P Diss [W]
4	(D: 720mm@3kW or 645mm@2kW) Rack ctrl <i>The RACKS power supply is in the back (3U)</i>	
1	(D: 720 mm) heat exchanger	
6	(D: 420mm) Sect. RPC LinkBoard	160
6	(D: ---) Sect. DT HV A881	140
4	DT HV Ppanel	
1	(D: 720 mm) HEAT EXC. if needed	
6	(D: ---) Sect. DT HV A881	140
3	(D: ? mm) Alignment - Barrel	?
1	(ONLY FRONT CABLING !?) (D: ?? mm) Alignment - Barrel (ONLY FRONT CABLING ?)	
6	(D: 420mm) Sect. RPC LinkBoard	160
1	(D: 720 mm) heat exchanger	
2	(D: 720 mm) Deflector	

41 U used



cables from
BOTTOM as in the
external wheels

U	RACK - X4J01 Inner Rack	P input [W]	P load [W]	P Diss [W]
4	(D: 720mm@3kW or 645mm@2kW) Rack ctrl <i>The RACKS power supply is in the back (3U)</i>			
1	(D: 720 mm) heat exchanger			

U	MODULE	Layer	Sect.	P input [W]	P load [W]	P Diss [W]
6	(D: 500 mm) RPC LV crate 4-A3009 all 1 4-A3009 all 2 4-A3009 all 3 - not used - - not used - Distributor of cables 2U			640	480	160
2				640	480	160
6	(D: 500 mm) DT LV crate 4-A305C DT-DIG3V3 1,2 3 4-A305C DT-DIG3V3 3,4 3 4-A3005 DT-DIG 5V, DT-AN all 3 4-A3006F ALIGNMENT BARREL 4-A3006F ALIGNMENT BARREL			400	300	100
2	(D: 720 mm + ...) heat exchanger in the shadow Distributor of cables 2U			400	300	100
3	(D: 500 mm) AC/DC [2 kW] (s2) AC/DC [2k W] (c)				560	70
6	(D: 500 mm) DT LV crate 4-A305C DT-DIG3V3 1,2 2 4-A305C DT-DIG3V3 3,4 2 4-A3005 DT-DIG 5V, DT-AN all 2			400	300	100
2	(D: 720 mm + ...) heat exchanger in the shadow, if needed Distributor of cables 2U			400	300	100
3	(D: 500 mm) AC/DC [2 kW] (s1) AC/DC [2k W] (s3)				1120	130
6	(D: 500 mm) DT LV crate 4-A305C DT-DIG3V3 1,2 1 4-A305C DT-DIG3V3 3,4 1 4-A3005 DT-DIG 5V, DT-AN all 1			400	300	100
2	(D: 720 mm + ...) heat exchanger in the shadow, if needed Distributor of cables 2U			400	300	100
1	(D: 720 mm) heat exchanger			320	240	80
2	(D: 720 mm) Deflector					

46 U used

5280 1740

Outer rack


- No removable unit is needed
- 2 Link Board crates in the outer rack with **all cables PERMANENT !**
- Bottom crate as in the external wheels,
- NO cables on the TOP
- Back cabling on vertical ladders
 - OUTER corner (far X4J01): Cables for HV sys
 - INNER corner (near X4J01): Cables for RPC Link board **TOP** crate
- Front cabling on vertical ladders
 - OUTER corner (far X4J01): Signal cables and fibres
 - INNER corner (near X4J01): LV and Power cables

Inner rack



- The removable unit contains only parts for services' rack
- I'm verifying if we can avoid it


- This proposal has to be verified and accepted by all users
- **COOLING** of the racks is critical!

No space to store extra L near the racks
This make difficult the cabling as cables must have the right L to be plug



YB0 racks at X4 level - proposal





Conclusions



- Cabling of YB+2 and YB+1 has been successfully done
- Cabling between racks and PP under study
- Long cables between USC55 and UXC55 already at CERN or under production
- Routing layout and cutting lengths for YB0 and negative wheels are under development.
 - Cables for one wheel have been ‘statistically’ produced
 - Lengths of the YB0's cables in hands within July