

#### Muon Barrel Tech. Board.

December 7th 04




#### 1. Services Integration

- Gas and Cooling patch panels YB 0 S 10.
- Cable way routing around feet.
- Cable chain patch panels.
- 2. Vari patch panels components status
- 3. Cable way status
  - Radial
  - Periphery



#### Services Integration. YB0 S10






DT-RPC gas patch panels and cooling distributors

ECAL LV Racks between feet on YB0

→move away DTHV and Lv PP and DT-RPC gas-cooling p.d.

New position t.b.d.





# Cables way routing around feet








# Cable way routing and cable chain patch panels







### 1<sup>st</sup> Rack Installation.








### YB2 S10 Services pp and radial cable way







# PP and radial cable ways status



#### Muon Barrel. Radial Cables Ways and services components status


!	!	!
Sevices fixing tapered holes	MB1; 2; 3 :Completed on all the wheels.	MB4 : Desing in work
!	Note: Ground connection may require new holes on the iron!	!
MB1 fix plate rails	Installed on YB2	To be produced for all the remaining YB
!	1	!
HV fixing plate	!	!
HV MB1	In production for YB2.	To be produced for all the remaining YB
HV MB2/3	Partly installed on YB2.	To be produced for all the remaining. Order for all YB?
!	!	!
HV MB4	Design in work	!
LV fixing plate	!	!
LV MB1/MB2	Design ready for manufacture	!
LV MB3	Partly installed on YB2.	!
LV MB4	Design in work	!
!	!	!
Wire mesh Cable ways	Defined. To be order	!
Fixing parts	Design ready for manufacture	!
Flexrail	Defined. To be order	!
Fixing parts	Design ready for manufacture	!
!	!	!
Services Cover/Thermal screen	Proposal. In work	!
!	!	!



# Periphery cable ways




8





### Periphery cable way layout







# Periphery cable way

Muon Barrel.
Periphery Cables Ways components status

!	!	!
1st Layer	!	!
Gas-Cooling	!	Completed
Spare cable tray	Cablofil wire mesh 100 X 150	To be order. Installation before March 05
!	Detailed list of components in preparation.	!
2nd Layer	1	!
Cooled LV	Tolmega 100 X 200	Ordered. ( details of cooling circuits to be cleared )
DT-RPC Signal	Cablofil wire mesh 100 X 300	To be order. Installation before March 05
!	Detailed list of components in preparation.	!
!	!	!
3rd Layer	!	!
DT-RPC HV	Cablofil wire mesh 100 X 500	To be order. Installation before March 05
!	Detailed list of components in preparation.	!
!	!	!

