



Muon DT and RPC Integration. Overview and Status.




Barrel DT & RPC Gas and Cooling, N₂ Inertion
DT-RPC cable routing.
Cable Tray. Radial, Periphery
MB4 Supports Assembly and Installation
MB1 Supports Integration and final design



MB Patch panel.

Patch Panel

- Common to all positions.
- Allocation of connector change.
- Up to 8 fittings
 - DT gas inlet
 - DT gas outlet
 - RPC gas inlet
 - RPC gas outlet
 - DT + RPC Cooling In. or Out
 - Thermal screen cooling
 - HO Elec. Box N₂
 - Emergency N₂.




- Contract for supply and installation cooling pipes awarded to ZEC.
 - ✓ Cooling and gas pipes will be laid down at same time. Stainless steel cooling pipes should be installed first, followed by the copper pipes.
 - ✓ Pipes envelope shall have a clearance of 15 mm w.r.t. the iron face to allow the cooling connection of two adjacent sectors. The maximum height shall not exceed 90mm.





- We shall provide to ZEC 3D model that define:
 - PP positions
 - Manifold positions (periphery)
 - Pipe Routing on the face of the iron and on the periphery.

- Status:
 - PP Positions on the face defined, 3D model in preparation for all the wheels. Still not cleared the position of some PP on the walkway and in vicinity of feet. Work in progress..



MB DT-RPC Gas & Cooling, HO RBX and Gen. N₂ Inertion, Thermal Screen cooling. (III)

PP positions and pipe routing on the face of the iron.






MB DT-RPC Gas & Cooling, HO RBX and Gen. N₂ Inertion, Thermal Screen cooling. (IV)




- Pipe routing and manifold positioning on the periphery.
 - Updated EUCLID 3D Models of
 - Walkways
 - Cryostat and related components.
 - Routing of Fixed and removable services on Wheel 0
- Integration Group are addressing special efforts on these tasks.

Wheel 0. (I)



Wheel 0. (II)



Urge to define the DT- RPC Cables Routing.

Fabio Montecassiano is collecting detailed information on all the cable.


Naples RPC group (Pierluigi Paolucci) Contribute with the apport of an engineer (Lorenzo Roscilli) to the definition of the RPC Cables routing.

In particular we need to fix the length of HV DT γ cables by mid april..

Radial Cable tray should be studied in the Immediate future.

DT HV Cables .

Finalized for all the chambers.



MB4 Supports Structure and Rails will restart the first week of march.

Remain to install

On Wheels 1; -1: All the MB4 Supports.


On Wheels 0; 2; -2: Bottom Support and rails on and inside the feet.

Estimated time to complete: 4 weeks



HO rails interface
design defined.

MB1 Supports
drawings must be
finalized before end
April.



Conclusion.

Works for gas and Cooling installation, are priority
ZEC will start installation on YE 2 in the next week.