

ISR Work Progress Report

CMS Week June 2nd 2003

A. Benvenuti INFN Bologna

Chamber Stacks Layout In I3-I4 Tunnel (part 1)





- > All chambers under Gas
- ➤ Space for moving chambers between table and Stack -1
- MB2-P4

On Alignment bench

- ► Chambers with DCS problem
- Front-end board problem

SL must be opened to fix problem



Chamber can be moved with simple supports through the alignment passages Cabling and access to front-end much easier/faster


Chamber Stacks Layout In I3-I4 Tunnel (part 2)

Stack 3 Stack 1 Stack 2 Work table to solder Stack 4 HV connectors... MB2-N11 MB2-P18 MB2-N14 Expected June 8th MB2-P19 MB1-N03 MB2-N13 MB2-N12 MB2-N16 MB1-P09 MB2-N09 MB2-N15 MB1-N02 ► HV problems: Chambers under HV • MB2N11: Phi1 B connector clicking badly

- MB2N12: Phi1 A short, Phi1 B OVC at 3000V
- MB2N09: Phi2 B OVC
- MB2P18: Phi2 A wire Layer 1 e, wire Layer 0 d
- MB2P19: Theta B connector clicking badly, ground strap on DCS card
- MB2N15: Phi1 A short, Phi1 B OVC at 3000V, Theta strip Layer 2 g
- •MB1N03: discharges inside Phi2 B connector FIXED
- MB1N02: Phi1 A layer 0 board e (at acceptance test) FIXED

MB2-P18 used for dressing exercise with Prototype Minicrate


Chamber Stacks Layout In I3-I4 Tunnel (part 3)



- Chambers under HV
- Gas Problems
- ➤One wrong connector glued to gas cover (bad thread) P02
- 7 gas caps glued to gas cover
 MB3 N1 (Phi2, 2), P14(Tht,1),
 P4(Tht,1),N3(1 on each SL)

- ► HV Problems:
 - MB3N01:Phi1A cathode L2 c1 c-d
 - MB3N11: Theta B clicking badly
 - MB3N03: Phi1 A L0 board e, Phi2 B wire short Layer 3 board a
 - MB2P24:Phi2A Clicking badly
 - MB2P21 Phi2A OVC

Chamber Stacks Layout In I3-I4 Tunnel (part 4)



- ► HV Problems:
- MB3N07: Phi1 B OVC and badly clicking

12 MB1, 23 +1 MB2, 15 MB3 = 51 Chambers today Shipments from CIEMAT and Aachen expected ~June 17 Legnaro ??? (give advance notice..)



Not much space left for additional stacks

Move MB minus to other side of tunnel (vacated by ATLAS)

Shelves for HV cables and Balance beams ready

DT Chamber Status

- All Chambers are complete with RPC Pads (apart for MB2-1)
- All chambers are under gas flow (apart for dressing test / work)
- •20 chambers are under HV: 4 MB1, 5 MB2, 11 MB3
- Cosmic tests done on ~17 MB2, 5 MB3, 2 MB1 (+5MB1 Phi,
 2MB1 Theta) with help of CSC technician for moving chambers.
- Scaler test (Chiara) on 12 MB1, 10 MB2, 10 MB3 + 4MB3Phi but stopped by gas problem, leak, on May 28th.
- MB1 front end DCS tested (Kerstin) => Leak test on 18 SL + cosmics.... MB2 have been tested at CIEMAT ???
- 5 Chambers with HV problems:MB2N12, MB2N15, MB2P18, MB3N01, MB3N11

Preparatory Work

Alignment (full list to be prepared by Gyorgy):

- •Alignment pins are missing on 1 MB1, 14 MB2, 8 MB3; 3MB2 have shorter pins. Replacement pins are available
- Alignment passages are often dirty, with a lot of white dust.
 They should be cleaned at the sites.
- Reference blocks should be cleaned of excessive glue:

5 MB1, 51 MB2, 13 MB3

should leak test again after cleaning ??

Honeycomb frames:

- Alignment passages should be checked, deformations observed in 2 MB3 chambers (lifting tool does not fit)
- Excess glue on alignment passages makes HV cables insertion difficult if not impossible, must be cleaned

Chambers to be installed in 2003

	YB + 2								
Sectors	+8	+9	+10	+11	+12				
Services	Left (ZpB)	Right (ZpA)	Left (ZpB)	Right (ZpA)	Left (ZpB)				
	70.			70.10	0.000				
	YB – 1								
Sectors	-8	-9							
Services	Left (ZmB)	Right(ZmA)							
	YB + 1								
Sectors	+8	+9	+10	+11	+12				
Services	ervices Right (ZpA)		Right(ZpA)	Left (ZpB)	Right (ZpA)				

		DT Type										
		Posit	tive	Negative		Left		Right		Unisex		Total
102		Need	ISR	Need	ISR	Need	ISR	Need	ISR	Need	ISR	Total
	MB1	10	6	2	6							12
	MB2	10	16	2	8							12
	MB3	10	9	2	6							12
*	MB4/9,11							URG	ENT	5		5
*	MB4/10			URG	ENT	2		2				4
	MB4/8,12		Š		3	2		3	24 5:	Torin	0	5
	Total	30	31	6	20	4		5		5		50