Cathode Production Status

CMS Week June 3rd 2003

A. Benvenuti

INFN Bologna

Cathode production at Protvino on schedule (faster)

I-beam/cathode accounting still to be clarified. Inventory of damaged and recycled I-beams will be taken during next trip (June 9th to 15th)

Problems with ball bearings of Plotter 2 were reported but Plotter still operational

Old Mirabelle compressor has been replaced by a new one, should have been done long time ago

➤ I-beam stock is getting very low ~4200 left, Ersbloeh notified

Documentation of QC tests is non existent. It is important to do a visual inspection on as many cathodes as feasible and to keep track of cathode failures.

Planned Shipments up to Spring 2004

Nr	Date	PHI	MB1	MB2	MB3	CUT	Boxes	Cathodes	Cumulative	
0	Bologna	9	1	3	3	0	16	14431	14431	
1	04/07/01	3	1	0	0	0	4	3645	18076	
2	30/11/01	9	1	0	0	0	10	9115	27191	
3	19/04/02	9	2	1	0	0	12	11174	38635	
4	06/06/02	9	1	1	1	0	12	11275	49640	
5	29/08/02	7	1	1	3	0	12	10906	60546	
6	06/12/02	7	2	2	1	0	12	11316	71862	
7	07/02/03	8	1	2	1	0	12	11316	83178	
8	06/03/03	11	1	0	0	0	12	11316	94494	
9	24/04/03	8	1	1	2	0	12	11316	105810	
10	xx/06/03	10	1	1	0	0	12	11316	117126	
11	08/08/03	9	1	1	1	0	12	11316	128442	N
12	09/09/03	7	0	0	0	5	12	11316	139758	Chimney
13	28/10/03	9	1	1	1	0	12	11316	151074	,
14	09/12/03	9	1	1	1	0	12	11316	162390	
15	15/01/04	11	0	0	1	0	12	11316	173706	
16	04/03/04	12	0	0	0	0	12	11316	185022	
	Total	147	16	15	15	5	198	185022		

One Shipment = 12 boxes with 943 Cathodes Shipment10 in transit; Shipment 11 was 50% done on May 29th 187 732 Required +
Spares

Cathodes Required for the Entire DT Construction (with 19 Spares)

Assembly	Phi SL		Theta SL		Chimneys		Cathodes Required		
Site					Phi	Theta	Phi	Theta	Chim.
Aachen	146	110	62	50	4	2	29200	14772	800
CIEMAT	146	110	62	51	4	2	35332	14772	968
Legnaro	164	100	62	47	8	2	49320	14772	2320
Torino	64	11		0	2	0	24704	0	772
Total	520	331	186	148	18	6	138556	44316	4860

MB4/8,12 produced in Legnaro

Delivered including Shipment 10

Required Including spare chambers

Grand Total = <u>187 732</u> cathodes

	Grand Total	Aachen Θ Φ		$\begin{array}{c} \text{CIEMAT} \\ \Theta & \Phi \end{array}$		Legnaro Θ Φ		Torino Φ	
	Ship. Nr. 9 24-Apr 03 105 81boxes	10848	19283	110 B 1	238 2 5	1095 2	255 B l	2 305	
	Nr. of SL	46	96	47	98	47	87	11	
	Ship. Nr. 10 boxes xx-Jun 03 117 126	<mark>0 (1)</mark> 11791	4(3) 22112	1 11974	3 26704	0 10957	4 29283	<mark>0</mark> 4305	
	Nr. of SL MB1 wrong	50	110	51	110	47	100	11	
¥	Wasted Cathodes 2161	213	550	0?	0 ?	408	990		
	182872 Required Standard	14772	29200	14772	35332	14772	49320	24704	
	4860 Required Chimney	0	800	0	968	0	2320	772	
2	5014 Total Chimneys	0	828	0	989	0	2392	805	

Update on number of available/wasted cathodes needed ASAP

Last I-beam extrusion this fall, will be based on this table!!!

LAST Minute: mistake with paperwork MB1 box not included

I-beam Lengths and Shipments for the Second 15 ton Extrusion

Ordered last October

Length (mm)	Quantity	Boxes	Weight (kg)	Ready date
2386	13860	15	3736.9	30/01/03
2045	5544	6	1281.1	30/01/03
3028	3696	4	1264.6	30/05/03
2386	9240	10	2491.3	30/05/03
1996	4620	5	1042.0	30/05/03
2508	924	1	261.9	30/09/03
2386	18480	20	4982.5	30/09/03
Total	56364		15060.3	

~ 1month delay



This ~fulfills the I-beam production (apart for spares)

Cathode production should be completed well ahead of the chambers:

- Cathode should be stored in a cool area
- Use early boxes first. Protective bags not used before February 2002
- Do not leave cathodes exposed to air for a long time, they attract smog
- Once cathode production is stopped, the assembly site must be cleared. Must plan for cathode requirements beyond foreseeable spares

Move Second Plotter and both dishes to CERN ???